



City of Detroit

Inspector's Daily Report

11/17/2020 9:38 AM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 10/12/2020	Day of Week Monday	Seq. No. 1	Import Date N/A	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name CAT Carly A Taylor				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By CAT, Carly A Taylor		Revised By		Revision Date	Revision No.
Temperatures Low: 55 ° F High: 72 ° F		Weather Cloudy			

Comments

IDR completed on behalf of Kobi Smith.

Noon – Major Cement's crew arrived this afternoon and began laying out the seat walls, curbs and curbs w/gutters. Major also began grading the subgrade by leveling the area then compacting the existing soil, sand & clay mixture.

3pm– The operators began removing the existing earth as they excavated 3.6' for the raised wall areas starting with the most westward seat wall area. This work was performed following MDOT Spec section 206.03a and 206.03 2b. The workers began forming the eastern most curb line and then the SE curb and gutter lay out area.

5 pm – They continued the above mentioned work throughout the day. The contractor began cleaning up and preparing to leave for the day.

Soil and Erosion Control:
None.

Traffic Control:
type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:
Postings:
None

Materials:
Attachments:



City of Detroit

Inspector's Daily Report

11/17/2020 9:38 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
<i>Major Cement Co.</i>	Foreman	1	6.00	CAT 926 Front End Loader	1	4.00
	Laborer	5	4.00	F750 20 yd Dump Truck	1	4.00
	Operator	2	4.00	F750 Stake Truck	1	4.00
	Superintendent	1	2.00	Form Pickup	1	6.00
				Ingersoll-Rand Compactor	1	4.00
				Yanmar V10 55 Mini Excavator	1	4.00

Reviewed By: _____
(Signature)

(Date)