



City of Detroit

Inspector's Daily Report

11/30/2020 5:54 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 10/23/2020	Day of Week Friday	Seq. No. 1	Import Date N/A	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By MT, Mike Teachout		Revision Date 4/13/2022 10:04 AM	Revision No. 1
Temperatures Low: 48 ° F High: 78 ° F		Weather Partly Cloudy			

Comments

7 am – Major Cement's crew arrived this morning and began dewatering the trench that they excavated and installed re-steel in a couple days ago. The trench had a few side wall collapses which they had to repair.

Rauhorn Electric mobilized to the site and began laying out and excavating their trenches for the conduit runs and electrical ductbank runs underneath the roadway.

Noon – Major began forming up the North side of the screen wall foundation slab. They also aligned the vertical re-steel for the beam/sign supports and installed the signs steel base plates.

The electricians continued to dig their 36"deep 18" wide trenches with a John Deere 50G Mini Excavator. They also utilized a JD 323E Skid steer to move material around. They soon began installing schedule 80 gray 3" PVC conduit in the trenches for the light pole wiring powered by PLD. Rauhorn later backfilled the trenches with 21aa stone compacted with the excavator bucket for the time being.

5:30 pm – Both crews completed their above mentioned work activities at this time. The contractor began cleaning up and preparing to leave for the day.

Soil and Erosion Control:

Silt fencing installed around 2 trees north of the work site

Filter fabric installed in the catch basins

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:

Postings:

None

Materials:

Attachments:



City of Detroit

Inspector's Daily Report

11/30/2020 5:54 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Foreman Major	1	10.50	CAT 926M Front Loader	1	10.50
	Forman Rauhorn	1	8.00	F750 Stake truck w/trailer	1	10.50
	Laborer	1	8.00	Foreman Pickup	1	10.50
	Laborers Major	3	10.50	RE John Deere 323E Skidst.	1	8.00
	Operator Rauhorn	1	8.00	RE John Deere 50G Excav.	1	8.00
				RE Work truck w/trailer	1	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Conduit, DB, 1, 3 inch	8197001	0495	PW-7017	0001	353.000	Ft	Puritan Parklet Southeast of Grand River and Evergreen	000	

Contractor:

Major Cement Co.

Item Remarks: All materials were inspected and approved for installation by KS.

Conduit

353.00 Ft

Material Remarks: Vi and accept

Reviewed By:

Michael Teachout

Digitally signed by Michael Teachout
 DN: cn=Michael Teachout, c=US,
 o=WSP, Michigan,
 email=mt@wsp.com
 Date: 2022.04.13 10:07:12 -04'00'

(Signature)

(Date)