



City of Detroit

Inspector's Daily Report

12/1/2020 1:35 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 10/27/2020	Day of Week Tuesday	Seq. No. 1	Import Date 12/1/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures ✓ Low: 39 ° F High: 42 ° F		Weather ✓ Cloudy			

Comments

7 am – Rauhorn Electric's crew arrived this morning and continued to install the schedule 80 3" pvc conduit runs tying into the seat wall structures as they hand dug underneath the footing walls to make their pipe penetrations. They back filled their trenches with 21aa stone and compacted it in 12" lifts with the bucket of the mini excavator which was full of stone as well. They also proof rolled it with the tracks from the machine once they reached the grade elevation.

12 pm – The electricians installed the hand hole near Plainview at the first electrical road crossing for the street lighting. They tied in 3" pvc conduits up to the underside of the box. They will cut open the bottom and install 90-degree elbows to bring the conduits into the box when its time to splice into the existing service. Following MDOT Spec sections 819.03 & 820.03 for accordance.

3 pm- The surveying company came out this afternoon and laid out the stakes for the bollards, whereas the Electricians realized that their conduit run was installed right in line with or through the bollard locations on the south side along the road. They plan to relocate in the morning.

5:30pm-- The crew completed their work activities at this time. The contractor began cleaning up and preparing to leave for the day.

Soil and Erosion Control:

Silt fencing installed around 2 trees north of the work site

Filter fabric installed in the catch basins

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:

Postings:

None

Materials:

Attachments:



City of Detroit

Inspector's Daily Report

12/1/2020 1:35 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Forman Rauhorn	1	10.00	RE John Deere 50G	1	10.00
	Laborer	1	10.00	Excav.		
	Operator Rauhorn	1	10.00	RE Work truck w/trailer	1	10.00

Reviewed By: **Michael Teachout**
(Signature)

Digitally signed by Michael Teachout
DN: cn=Michael Teachout, c=US,
o=WSP Michigan,
email=Mike.Teachout@wsp.com
Date: 2022.04.13 10:18:51 -0400

(Date)