



City of Detroit

Inspector's Daily Report

12/14/2020 6:57 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 11/13/2020	Day of Week Friday	Seq. No. 1	Import Date 12/15/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 35 ° F High: 48 ° F		Weather Partly Cloudy			

Comments

7 am – General Steel Erectors mobilized to the site today. They began setting up their welders/generators and running the electrical lines out to the Screen Wall location in preparation of welding the support, W6 x 20 column to the 12x12 base plates anchored into the spread footing. They checked the plate alignments and made a few minor adjustments to make them square and plumb.

11 am- The h-beam and associated steel delivery finally arrived. The crew unloaded the truck and began erecting the steel columns with a continuous weld bead along the entire bases of the column including inside the webs.

4 pm - The workers completed their work by welding an angle bracing along the top of the columns to hold alignment through the remainder of the installations.

Soil and Erosion Control:

Silt fencing installed around 2 trees north of the work site

Filter fabric installed in the catch basins

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:

Postings:

None

Materials:

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Foreman GSE	1	9.00			
	Laborer GSE	1	9.00			

Reviewed By: Michael Teachout
(Signature)

Digitally signed by Michael Teachout
DN: cn=Michael Teachout, c=US, o=WSP Michigan,
email=Mike.Teachout@wsp.com,
Date: 2022.04.13 10:35:29 -0400

(Date)