



City of Detroit

Inspector's Daily Report

12/17/2020 11:26 AM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 11/23/2020	Day of Week Monday	Seq. No. 1	Import Date 12/22/2020	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 32 ° F High: 45 ° F		Weather Cloudy			

Comments

7 am – Major Cement returned to the site this morning. The crew continued to install and adjust the formwork for the Seat, transition and curb walls. They installed and aligned the re-steel for the walls throughout the day in preparations to cast concrete to the walls bottom half of the foundations.

3pm –Major placed concrete cold weather blankets over all of the formwork at the end of the work day. The crews ceased their work on the wall formwork for the day, cleaned up, and covered all of the seat walls and left for the day.

Soil and Erosion Control:

Silt fencing installed around 2 trees north of the work site

Filter fabric installed in the catch basins

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:

Postings:

None

Materials:

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Foreman Major	1	10.00	CAT 926M Front Loader	1	11.00
	Laborers Major	5	10.00	F750 Stake truck w/trailer	1	10.00
	Operator Major	1	11.00	Foreman Pickup	1	10.00
				Yanmar V1055 Mini Excavator	1	11.00

Reviewed By: _____
(Signature)

(Date)