



City of Detroit

Inspector's Daily Report

12/17/2020 2:24 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 11/27/2020	Day of Week Friday	Seq. No. 1	Import Date 12/22/2020	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 40 ° F High: 46 ° F		Weather Cloudy			

Comments

7 am – Major Cement returned to the site this morning. The crew obtained delivery of the new 304 SS nosing for the seat walls and transition walls. They organized them and began installing them to the inside faces of the angled formwork. The writer informed the foreman to reverse the direction of the bolts so that they can be unthreaded once the concrete is placed, versus cutting the ends off once cast to prevent rust stains from running down the face of the new seat and transition walls. They agreed! The workers also tight and tack welded the anchor legs to the existing re-steel for additional support.

3:30 pm –The crews ceased their work at the site for the day, cleaned up, and covered up all of the seat walls and left for the day.

Soil and Erosion Control:

Silt fencing installed around 2 trees north of the work site

Filter fabric installed in the catch basins

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:

Postings:

None

Materials:

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Foreman Major	1	10.00	CAT 926M Front Loader	1	10.00
	Laborers Major	5	10.00	F750 Stake truck w/trailer	1	10.00
	Operator Major	1	10.00	Foreman Pickup	1	10.00
				Yanmar V1055 Mini Excavator	1	10.00

Reviewed By: _____
(Signature)

(Date)