



City of Detroit

Inspector's Daily Report

12/17/2020 2:48 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 12/2/2020	Day of Week Wednesday	Seq. No. 1	Import Date 12/22/2020	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 31 ° F High: 45 ° F		Weather Fair			

Comments

7 am – Major Cement returned to the site this morning. The crew continued to install the new 304 SS nosing for the seat walls and transition walls. They organized them and continued installing them to the inside faces of the angled formwork. The workers also tied them too and tack welded the anchor legs to the existing re-steel for additional support.

Noon – The contractor graded the subgrade for the mock up location at the NW corner of the property. They placed 21AA stone and compacted it at the mock up location and laid out the curved formwork in preparations to cast the pea gravel concrete mix.

5 pm –The crews ceased their work at the site for the day, cleaned up, and covered up all of the seat walls and left for the day.

Soil and Erosion Control:

Silt fencing installed around 2 trees north of the work site

Filter fabric installed in the catch basins

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:

Postings:

None

Materials:

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Foreman Major	1	10.00	CAT 926M Front	1	10.00
	Laborers Major	5	10.00	Loader		
	Operator Major	1	10.00	F750 Stake truck	1	10.00
				w/trailer		
				Foreman Pickup	1	10.00
				Yanmar V1055 Mini	1	10.00
				Excavator		

Reviewed By: _____
(Signature)

(Date)