



City of Detroit

Inspector's Daily Report

12/14/2020 4:26 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 12/10/2020	Day of Week Thursday	Seq. No. 1	Import Date 12/15/2020	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 27 ° F High: 48 ° F		Weather Sunny			

Comments

7 am – Major Cement arrived at the Puritan Parklet site and began unloading equipment and tools in preparations to continue placing 21AA Stone at 6" base throughout the work location. Major began to install the geotextile mesh over the entire area to be paved inside of the courtyard limits. They commenced to place and compact 6" of 21AA stone over the geofabric which has a 4' overlap at the seams.

Noon –Major completed placing the compacted 6" 21AA stone to grade with a vibrating roller compactor. Major will not perform stone densities until they return in the spring and prepare for concrete placement.

3:30pm – The contractor placed the topsoil/mulch mix (Planter mix) in all 4 seat wall structures. They'll clear the inside edges of the concrete wall so the sealer can be applied at a later date. The crew dug the area for the north tree to be installed in and placed the fabric, 6A stone and the planter mix.

5:30pm—The contractor cleaned the site and ceased work for the day.

***Correction to IDR 12/9 18.99cy's of 1x3 stone @25.64tons was placed in the undercut areas yesterday.

Soil and Erosion Control:

Silt fencing installed around 2 trees north of the work site

Filter fabric installed in the catch basins

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:**Postings:**

None

Materials:**Attachments:**



City of Detroit

Inspector's Daily Report

12/14/2020 4:26 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Foreman Major	1	10.00	CAT 926M Front Loader	1	10.00
	Laborers Major	4	10.00	F750 Stake truck w/trailer	1	10.00
	Operator Major	1	10.00	Ford dump truck	1	10.00
				Foreman Pickup	1	10.00
				Yanmar V1055 Mini Excavator	1	10.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Planting Mixture, 24 inch Depth Contractor: Major Cement Co.	8157011	0325	PW-7017	0001	142.870	Syd	Puritan Grand Parklet at Grand River and Evergreen Intersection	000	

Item Remarks: All materials were inspected and approved by KS.

Aggregate Base, 6 inch Contractor: Major Cement Co.	3020016	0055	PW-7017	0001	505.500	Syd	Puritan Grand Parklet at Grand River and Evergreen Intersection	000	
--	---------	------	---------	------	---------	-----	---	-----	--

Item Remarks: All materials were inspected and approved by KS. This quantity is approximately 80% of the total quantity to be installed.

Aggregate, 21AA

146.60 Ton

Reviewed By: _____
(Signature)_____
(Date)