



City of Detroit

Inspector's Daily Report

1/26/2021 11:24 AM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 1/13/2021	Day of Week Wednesday	Seq. No. 1	Import Date 4/21/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 36 ° F High: 47 ° F		Weather Sunny			

Comments

7 am – Rauhorn Electric arrived at the work location and set up tools and equipment for the work planned on this day. The electricians installed 3 of the 4 in ground electrical receptacle boxes in the 3 western most seat walls. The last box is on back order. The electricians will install the last receptacle box at a later date.

RE had a separate crew on site that used an auger on the mini excavator to dig 7 bollard base openings @ 4' deep along the south side of the park working west to east. They connected the rectangular plastic coated steel bollards to the circular re-steel cages above ground in preparation to cast them in concrete on tomorrow.

5:30 pm – The crews ceased their work for the day, cleaned up, and left for the day.

Soil and Erosion Control:
Silt fencing installed around 2 trees north of the work site
Filter fabric installed in the catch basins

Traffic Control:
type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:
Postings:
None
Materials:
Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Electricians RE	3	10.00	Foreman Pickup	1	10.00
	Foreman/Oper RE	2	10.00	RE John Deere 50G	1	10.00
	Laborers RE	3	10.00	Excav.		
				RE Work truck w/trailer	1	10.00
				Volvo Dump truck	1	10.00

Reviewed By: _____
(Signature)

(Date)