



City of Detroit

Inspector's Daily Report

4/24/2021 1:56 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 4/14/2021	Day of Week Wednesday	Seq. No. 1	Import Date 4/25/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 42 ° F High: 56 ° F		Weather Partly Cloudy			

Comments

7 am – Major completed paring the wall surfaces filling in any honeycombing and imperfections this morning. The foreman sandblasted the pea pebble surface on the 8'x8' area for the 2nd mockup. He blasted a heavy area, medium and a slightly lighter than medium strip, all 2' wide, leaving one strip to be blasted at a later date if the consultant wants to see another surface profile. The crew removed the sona tube wrapping and curb, mockup formwork.

Noon - The crew built and installed the grating framework for the three trees to be installed later along with the formwork to block out the concrete pavement with the decorative finish.

5:30 pm – Major cleaned up the site and left for the day.

Soil and Erosion Control:

Silt fencing installed around 2 trees north of the work site
Filter fabric installed in the catch basins

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:

Sprinkler system rep from Marc Dutton Irrigation Inc. (just looked at the set up of the system)

Postings:

None

Materials:

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Foreman (Major)	1	10.50	Ford dump truck	1	10.50
	Laborers (Major)	1	10.50	Foreman Pickup	1	10.50

Reviewed By: _____
(Signature)

(Date)