



City of Detroit

Inspector's Daily Report

8/2/2021 4:35 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 7/7/2021	Day of Week Wednesday	Seq. No. 1	Import Date 8/4/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 78 ° F High: 88 ° F		Weather Sunny			

Comments

Noon -- Major's concrete crew completed prepping the sidewalks around the approach and installing filter fabric along the perimeter areas. They began placing concrete at 1:43 pm. Major began placing concrete at areas east and west of the approach. The crew followed MDOT Division 8 requirements with placement, vibrating, screeding and finishing the concrete cast on today. The construction joints were tooled in.

1:43 pm – Truck # 1 arrived at the site with the foundation mix P1-DET Mix.

Batched 1:05pm 10 yards

Arrived 1:38pm 5.8(QC)/5.8(QA)% air

Start 1:43pm 5" Slump

Finish 2:10pm 88(QC)/88(QA) ° F concrete temp

4:30 pm – 10yds of concrete was cast today. Curing agent was applied on the areas cast today. The crews ceased their work for the day, cleaned up, and left for the day. One laborer stayed on site a couple more hours to allow the concrete to set up and prevent anyone from damaging any of the concrete cast today.

Soil and Erosion Control:

Silt fencing installed around 2 trees north of the work site

Filter fabric installed in the catch basins

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:

Postings:

None

Materials:

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Major Concrete Finishers	3	4.00	Concrete Foreman Truck	1	4.00
	Major Concrete Foreman	1	4.00			
	Major Concrete Labor	2	4.00			



City of Detroit

Inspector's Daily Report

8/2/2021 4:35 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Drinking Fountain Drain Line Contractor: Major Cement Co. Item Remarks: This is a adjustment pay item for extra plumbing work to install a drainline and tie in to catch basin manhole and approved by KS.	8507060	0565	PW-7017	0001	3,542.000	Dlr	Puritan Parklet @ Grandriver and Evergreen		
_ Geotextile, Fabric Contractor: Major Cement Co. Item Remarks: This is a adjustment pay item for extra work to add 1x3 stone and geofabric to support subgrade stone and approved by KS.	8507010	0535	PW-7017	0001	3,333.000	Sft	Puritan Parklet @ Grandriver and Evergreen		
_ Sidewalk, Conc, 8 inch, Modified Contractor: Major Cement Co. Item Remarks: This material was inspected and approved for use by KS. Concrete was supplied by SRM Concrete @ 500 E. Seven Mile Rd Detroit, MI 48203	8037010	0155	PW-7017	0001	39.670	Sft	Puritan Parklet @ Grandriver and Evergreen	000	
_ Undercut and Fill Contractor: Major Cement Co. Item Remarks: This is a adjustment pay item for extra work to add 1x3 stone and geofabric to support subgrade stone and approved by KS.	8267021	0540	PW-7017	0001	18.990	Cyd	Puritan Parklet @ Grandriver and Evergreen		
_ Weathered Steel Screen Wall Contractor: Major Cement Co. Item Remarks: This is a adjustment pay item for extra machining work performed on the screen wall during fabrication and approved by KS.	8507060	0545	PW-7017	0001	7,000.000	Dlr	Puritan Parklet @ Grandriver and Evergreen (Screen Wall)		

Reviewed By: _____
(Signature)

(Date)