

INVOICE

FOR: City of Detroit DPW, City Engineering Division

INVOICE DATE: 10/11/2022

PERIOD: Work completed during the period of: 12/03/21 – 10/05/2022

MAJOR TAX I.D.: 38-2204512

P.O. NUMBER: 3045390

INVOICE NO. PW-7017 20-11.09

DESCRIPTION: PW-7017 Grand Parklet Streetscape

INVOICE AMOUNT: \$31,365.40

LESS RETAINAGE: (\$0)

AMOUNT TO PAY: \$31,365.40

APPROVED BY: _____

Joe Scappaticci, Vice President

Digitally signed by Duncan, Ian (Duncan)
DN: c=US, ou=Duncan, email=Duncan, Ian (Duncan)
OU=Duncan, email=Duncan, Ian (Duncan), OU=Active,
OU=Users, OU=US, OU=WSNObjects,
DC=corp, DC=ptswan, DC=net
Date: 2022.11.17 12:35:14-05'00'

Steven R Bannasch

Steven R. Bannasch
Nov 17 2022 1:25 PM

DocuSign

Richard Doherty

Richard Doherty
City Engineer
Nov 17 2022 2:36 PM

DocuSign



City of Detroit

Construction Pay Estimate Report

11/17/2022 8:29 AM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

Estimate Date	Estimate No.	Entered By	Estimate Type	Electronic File Created	All Contract Work Completed	Construction Started Date
11/17/2022	9	Mike Teachout	Semi-Monthly	No		10/5/2020
Prime Contractor Major Cement Co.				Managing Office WSP, 500 Griswold St, Suite 2600, Detroit, MI		

Item Usage Summary

Item Description	Item Code	Prop. Line	Project	Category	Project Line No.	Item Type	Mod. No.	Quantity	Dollar Amount
_ Installation of GFI, Fusing, #10 Wire	8267051	0570	PW-7017	0001	0570	SA	002	1.000	\$3,443.76
_ Pavt Mrkg, Modified Urethane, 12 inch, C ross Hatching, White	8117001	0225	PW-7017	0001	0225	00	000	419.200	\$2,494.24
_ Streetscape Grading	2057021	0040	PW-7017	0001	0040	00	000	572.800	\$24,057.60
Aggregate Base, 6 inch	3020016	0055	PW-7017	0001	0055	00	000	0.400	\$5.60
Conc Base Cse, Nonreinf, 9 inch	6020021	0115	PW-7017	0001	0115	00	000	8.970	\$897.00
HMA, 4E3	5010051	0095	PW-7017	0001	0095	00	000	-1.130	\$-293.80
Pavt Mrkg, Ovly Cold Plastic,12in,X-Walk	8110041	0205	PW-7017	0001	0205	00	000	67.000	\$670.00
Pavt Mrkg, Spray Thermopl, 4 inch, White	8110153	0220	PW-7017	0001	0220	00	000	13.000	\$91.00

Total Estimated Item Payment: \$31,365.40

Time Charges

Site	Site Description	Site Method	Days Charged	Liq. Damages
00	SITE NUMBERS SHOULD BE CODED 00	Completion Date		\$0
Total Liquidated Damages:				\$0

Pre-Voucher Summary

Project	Voucher No.	Item Payment	Stockpile Adjustment	Dollar Amount
PW-7017, Hardscape park with raised concrete planters	0009	\$31,365.40	\$0.00	\$31,365.40
Voucher Total:				\$31,365.40



City of Detroit

Construction Pay Estimate Report

11/17/2022 8:29 AM

FieldManager 5.3c

Summary

Current Voucher Total:	\$31,365.40	Earnings to date:	\$878,238.90
-Current Retainage:	\$0.00	- Retainage to date:	\$0.00
-Current Liquidated Damages:	\$0.00	- Liquidated Damages to date:	\$0.00
-Current Adjustments:	\$0.00	- Adjustments to date:	\$0.00
Total Estimated Payment:	\$31,365.40	Net Earnings to date:	\$878,238.90
		- Payments to date:	\$846,873.50
		Net Earnings this period:	\$31,365.40

Estimate Certification

I certify the items included on this report constitute my estimate of work completed and due the contractor as of the date of this document.

Duncan, Ian (Duncan)

Digitally signed by Duncan, Ian (Duncan)
DN: E=Ian.Duncan@wsp.com, CN=Duncan, Ian
(Duncan), OU=Active, OU=Users, OU=US,
OU=WSP\Objects, DC=corp, DC=pbwan, DC=net
Date: 2022.11.17 12:35:39-05'00'

Jim Petronski / Ian Duncan (Project Engineer)

Steven R Bannasch

Nov 17 2022 1:25 PM

DocuSign

(Date)

Alan Ko (Construction Engineer)

Steven R Bannasch

Steven R. Bannasch
Nov 17 2022 1:25 PM

DocuSign

(Date)

Steve Bannasch (Engineering Service Coordinator)

Richard Doherty

Richard Doherty
City Engineer
Nov 17 2022 2:37 PM

DocuSign

(Date)

Richard Doherty (City Engineer)

(Date)



Construction Pay Estimate Amount Balance Report

Estimate: 9

11/17/2022 8:29 AM

City of Detroit

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

Item Description	Item Code	Prop. Line	Project	Category	Authorized Quantity	Quantity This Estimate	Qty. Paid To Date	Total Qty. Placed	% Cpt	Unit Price	Dollar Amt. Paid To Date
_ Inspector Overtime Hours November 2020	8507040	0605	PW-7017	0001	0.000		0.000			-52.50000	
_ 36 x 24; Sandwich Board (Cor. Plastic) ; Double-Sided Full Color	8107050	0185	PW-7017	0001	12.000		0.000			530.00000	
_ 4ft x 6ft; Premium Banner; Single-Sided Full Color	8107050	0190	PW-7017	0001	12.000		0.000			530.00000	
_ 8ft x 2ft: Feather Flag: Single-Sided Full Color	8107050	0195	PW-7017	0001	12.000		0.000			212.00000	
_ Acid Staining	8507060	0550	PW-7017	0001	5,525.740		5,525.740	5,525.740	100%	1.00000	\$5,525.74
_ Aggregate Base, Drainage Course	3027021	0060	PW-7017	0001	100.000		4.290	4.290	4%	100.00000	\$429.00
_ Allium 'Millennium', #2 cont	8157050	0335	PW-7017	0001	34.000		34.000	34.000	100%	26.00000	\$884.00
_ Bike Rack	8157050	0340	PW-7017	0001	3.000		3.000	3.000	100%	1,200.00000	\$3,600.00
_ Bollard, Collapsible	8157050	0345	PW-7017	0001	4.000		4.000	4.000	100%	1,800.00000	\$7,200.00
_ Bollard, Fixed	8157050	0350	PW-7017	0001	9.000		9.000	9.000	100%	1,000.00000	\$9,000.00
_ Brick Planter Bed, Rem	2047050	0020	PW-7017	0001	1.000		1.000	1.000	100%	1,800.00000	\$1,800.00
_ Cable, Equipment Grounding Wire, 1/C#6, Cu	8197001	0475	PW-7017	0001	177.000		177.000	177.000	100%	3.16000	\$559.32
_ Cable, Sec, 600V, 2, 1/C#6, Cu	8197001	0480	PW-7017	0001	177.000		177.000	177.000	100%	6.03000	\$1,067.31
_ Cable, Sec, 600V, 3, 1/C#1, Cu	8197001	0485	PW-7017	0001	352.000		352.000	352.000	100%	6.73000	\$2,368.96
_ Cable, Sec, 600V, 3, 1/C#4, Modified	8197001	0490	PW-7017	0001	250.000		250.000	250.000	100%	7.25000	\$1,812.50
_ Calamagrostis x acutiflora 'Karl Foerster', #2 cont	8157050	0355	PW-7017	0001	31.000		29.000	29.000	94%	26.00000	\$754.00
_ Chasmanthium latifolium, #2 cont	8157050	0360	PW-7017	0001	39.000		39.000	39.000	100%	26.00000	\$1,014.00
_ Cold Milling HMA Surface, Modified	5017011	0105	PW-7017	0001	366.000		366.000	366.000	100%	31.00000	\$11,346.00
_ Conc Base Cse, Nonreinf, 9 inch (Adjustment)	6027060	0585	PW-7017	0001	-216.200		0.000			1.00000	
_ Concrete Curb, Detail CD	8027001	0125	PW-7017	0001	216.000		216.000	216.000	100%	46.00000	\$9,936.00
_ Conditioning Existing Pavement, Modified	5017031	0110	PW-7017	0001	20.000		0.000			225.00000	

Contract: .PW-7017

Estimate: 9

Page 1 of 6



Construction Pay Estimate Amount Balance Report

Estimate: 9

11/17/2022 8:29 AM

City of Detroit

FieldManager 5.3c

Item Description	Item Code	Prop. Line	Project	Category	Authorized Quantity	Quantity This Estimate	Qty. Paid To Date	Total Qty. Placed	% Cpt	Unit Price	Dollar Amt. Paid To Date
_ Conduit, DB, 1, 3 inch	8197001	0495	PW-7017	0001	353.000		353.000	353.000	100%	35.34000	\$12,475.02
_ Curb and Gutter, Conc, DET C1, Modified	8027001	0130	PW-7017	0001	86.000		84.500	84.500	98%	46.00000	\$3,887.00
_ Curb Wall	8157001	0295	PW-7017	0001	100.000		100.000	136.600	137%	56.00000	\$5,600.00
Quantity Withheld: 36.600											
_ Detectable Warning Surface, Modified	8037001	0140	PW-7017	0001	6.000		6.000	6.000	100%	40.00000	\$240.00
_ Dr Structure Cleaning, Modified	4037050	0070	PW-7017	0001	4.000		4.000	4.000	100%	400.00000	\$1,600.00
_ Dr Structure Cover, Adj, Case 1, Modified	4037050	0075	PW-7017	0001	1.000		1.000	1.000	100%	1,200.00000	\$1,200.00
_ Dr Structure Lead, Cleaning, Modified	4037001	0065	PW-7017	0001	312.000		0.000			7.00000	
_ Drinking Fountain	8157050	0365	PW-7017	0001	1.000		1.000	1.000	100%	7,000.00000	\$7,000.00
_ Drinking Fountain Drain Line	8507060	0565	PW-7017	0001	3,542.000		3,542.000	3,542.000	100%	1.00000	\$3,542.00
_ Echinacea purpurea 'Magnus', #2 cont	8157050	0370	PW-7017	0001	34.000		34.000	34.000	100%	26.00000	\$884.00
_ Feather Flag Indoor Cross-Base Stand 8ft (Full Kit)	8107050	0200	PW-7017	0001	12.000		0.000			53.00000	
_ Geotextile, Fabric	8507010	0535	PW-7017	0001	3,000.000		3,000.000	3,333.000	111%	0.75000	\$2,250.00
Quantity Withheld: 333.000											
_ Geotextile, Separator	8157010	0310	PW-7017	0001	2,800.000		2,783.000	2,783.000	99%	0.30000	\$834.90
_ Geranium 'Rozanne', #2 cont	8157050	0375	PW-7017	0001	37.000		35.000	35.000	95%	30.00000	\$1,050.00
_ Hemerocallis 'Bela Lugosi', #2 cont	8157050	0380	PW-7017	0001	21.000		21.000	21.000	100%	28.00000	\$588.00
_ Hh, Polymer Conc, Modified	8197050	0500	PW-7017	0001	1.000		1.000	1.000	100%	1,290.20000	\$1,290.20
_ Hosta 'Guacamole', #2 cont	8157050	0385	PW-7017	0001	35.000		35.000	35.000	100%	26.00000	\$910.00
_ Hosta 'Liberty', #2 cont	8157050	0390	PW-7017	0001	48.000		48.000	48.000	100%	26.00000	\$1,248.00
_ In-Ground Electric Power Box	8197051	0530	PW-7017	0001	1.000		1.000	1.000	100%	3,637.39000	\$3,637.39
_ Inspector Overtime Hours December 2020	8507040	0610	PW-7017	0001	0.000		0.000			-52.50000	

Contract: .PW-7017

Estimate: 9

Page 2 of 6



Construction Pay Estimate Amount Balance Report

Estimate: 9

11/17/2022 8:29 AM

City of Detroit

FieldManager 5.3c

Item Description	Item Code	Prop. Line	Project	Category	Authorized Quantity	Quantity This Estimate	Qty. Paid To Date	Total Qty. Placed	% Cpt	Unit Price	Dollar Amt. Paid To Date
_ Inspector Overtime Hours January 2021	8507040	0615	PW-7017	0001	0.000		0.000			-52.50000	
_ Inspector Overtime Hours June 2022	8507040	0620	PW-7017	0001	0.000		0.000			-52.50000	
_ Inspector Overtime Hours October 2020	8507040	0595	PW-7017	0001	0.000		0.000			-52.50000	
_ Installation of GFI, Fusing, #10 Wire	8267051	0570	PW-7017	0001	1.000	1.000	1.000	1.000	100%	3,443.76000	\$3,443.76
_ Irrigation	8157051	0465	PW-7017	0001	1.000		1.000	1.000	100%	25,600.00000	\$25,600.00
_ Light Std Fdn, Modified	8197050	0505	PW-7017	0001	2.000		2.000	2.000	100%	1,876.01000	\$3,752.02
_ Light Std, Grand River Decorative, Insta ll	8197050	0510	PW-7017	0001	2.000		2.000	2.000	100%	1,107.97000	\$2,215.94
_ Luminaire, 150W, Install	8197050	0515	PW-7017	0001	2.000		2.000	2.000	100%	116.00000	\$232.00
_ Miscanthus sinensis 'Gold Bar', #2 cont	8157050	0395	PW-7017	0001	40.000		40.000	40.000	100%	26.00000	\$1,040.00
_ Mulch, Hardwood Bark, 2 inch Depth	8157011	0320	PW-7017	0001	260.000		260.000	260.000	100%	3.50000	\$910.00
_ Nepeta x faassenii 'Walker's Low', #2 co nt	8157050	0400	PW-7017	0001	18.000		18.000	18.000	100%	26.00000	\$468.00
_ Pachysandra terminalis, flat	8157050	0405	PW-7017	0001	8.000		8.000	8.000	100%	64.00000	\$512.00
_ Pavt Mrkg, Modified Urethane, 12 inch, C ross Hatching, White	8117001	0225	PW-7017	0001	819.200	419.200	819.200	819.200	100%	5.95000	\$4,874.24
_ Pavt Mrkg, Modified Urethane, 4 inch, Wh ite	8117001	0230	PW-7017	0001	33.200		33.200	33.200	100%	5.00000	\$166.00
_ Perovskia atriplicifolia 'Little Spire', #1 cont	8157050	0410	PW-7017	0001	56.000		56.000	56.000	100%	18.00000	\$1,008.00
_ Planting Mixture, 24 inch Depth	8157011	0325	PW-7017	0001	166.870		166.870	166.870	100%	47.98000	\$8,006.42
_ Porous Resin Bonded Aggregate	8157011	0330	PW-7017	0001	9.000		9.000	12.000	133%	830.00000	\$7,470.00
Quantity Withheld: 3.000											
_ Recessing for Pavt Mrkg, 12 inch	8117001	0235	PW-7017	0001	63.000		63.000	63.000	100%	5.00000	\$315.00
_ Recessing for Pavt Mrkg, 18 inch	8117001	0240	PW-7017	0001	38.000		38.000	38.000	100%	5.00000	\$190.00

Contract: .PW-7017

Estimate: 9

Page 3 of 6



Construction Pay Estimate Amount Balance Report

Estimate: 9

11/17/2022 8:29 AM

City of Detroit

FieldManager 5.3c

Item Description	Item Code	Prop. Line	Project	Category	Authorized Quantity	Quantity This Estimate	Qty. Paid To Date	Total Qty. Placed	% Cpt	Unit Price	Dollar Amt. Paid To Date
_ Remove, Salvage, and Install Landscape Rocks	2047050	0025	PW-7017	0001	1.000		1.000	1.000	100%	1,400.00000	\$1,400.00
_ Rosa 'Knock-Out', 24 inch spd	8157050	0415	PW-7017	0001	17.000		17.000	17.000	100%	44.00000	\$748.00
_ Seat Wall	8157001	0300	PW-7017	0001	120.000		107.600	107.600	90%	500.00000	\$53,800.00
_ Sedum kamtschaticum, #1 cont	8157050	0420	PW-7017	0001	51.000		51.000	51.000	100%	18.00000	\$918.00
_ Sedum ternatum, #1 cont	8157050	0425	PW-7017	0001	84.000		84.000	84.000	100%	18.00000	\$1,512.00
_ Sidewalk Ramp, Conc, 6 inch, Modified	8037010	0145	PW-7017	0001	73.000		64.000	64.000	88%	17.00000	\$1,088.00
_ Sidewalk, Conc, 6 inch, Special Finish, Modified	8037010	0150	PW-7017	0001	5,084.700		5,055.000	5,084.700	100%	36.00000	\$181,980.00
Quantity Withheld: 29.700											
_ Sidewalk, Conc, 8 inch, Modified	8037010	0155	PW-7017	0001	48.000		39.670	39.670	83%	12.00000	\$476.04
_ Sign, 2-Fdn, wood supports, rem, salv and install, Minock Park	2047050	0030	PW-7017	0001	1.000		1.000	1.000	100%	1,600.00000	\$1,600.00
_ Sign, Grand Parklet	8157050	0430	PW-7017	0001	1.000		1.000	1.000	100%	8,000.00000	\$8,000.00
_ Skateboard Guards	8507050	0575	PW-7017	0001	64.000		0.000			109.07000	
_ Spriaea japonica 'Little Princess', #3 c ont	8157050	0435	PW-7017	0001	36.000		36.000	36.000	100%	40.00000	\$1,440.00
_ Stabilized Lawn or Artificial Turf	8157010	0315	PW-7017	0001	1,100.000		1,100.000	1,100.000	100%	2.83000	\$3,113.00
_ Streetscape Grading	2057021	0040	PW-7017	0001	778.800	572.800	778.800	778.800	100%	42.00000	\$32,709.60
_ Transition Wall	8157001	0305	PW-7017	0001	220.000		220.000	220.000	100%	500.00000	\$110,000.00
_ Trash Receptacle	8157050	0440	PW-7017	0001	2.000		2.000	2.000	100%	3,100.00000	\$6,200.00
_ Tree Grate, 7 ft Dia.	8157050	0445	PW-7017	0001	3.000		3.000	3.000	100%	8,000.00000	\$24,000.00
_ Tree Pit Area (For Tree Grates)	8157050	0450	PW-7017	0001	3.000		3.000	3.000	100%	600.00000	\$1,800.00
_ Ulmus 'Patriot', 4 inch, B&B	8157050	0455	PW-7017	0001	9.000		9.000	9.000	100%	715.00000	\$6,435.00
_ Undercut and Fill	8267021	0540	PW-7017	0001	5.000		5.000	18.990	380%	60.00000	\$300.00
Quantity Withheld: 13.990											
_ Utility Pole, Rem	2047050	0035	PW-7017	0001	1.000		1.000	1.000	100%	216.00000	\$216.00



Construction Pay Estimate Amount Balance Report

Estimate: 9

11/17/2022 8:29 AM

City of Detroit

FieldManager 5.3c

Item Description	Item Code	Prop. Line	Project	Category	Authorized Quantity	Quantity This Estimate	Qty. Paid To Date	Total Qty. Placed	% Cpt	Unit Price	Dollar Amt. Paid To Date
_ Water Shutoff, Adj, Case 1, Modified	4037050	0080	PW-7017	0001	2.000		2.000	2.000	100%	300.00000	\$600.00
_ Watering and Cultivating, ____ Season, M in. ____, Modified	8157051	0470	PW-7017	0001	1.000		1.000	1.000	100%	6,725.00000	\$6,725.00
_ Weathered Steel Screen Wall	8157050	0460	PW-7017	0001	1.000		1.000	1.000	100%	60,000.00000	\$60,000.00
_ Weathered Steel Screen Wall	8507060	0545	PW-7017	0001	7,000.000		7,000.000	7,000.000	100%	1.00000	\$7,000.00
_ Wood Pole, Fit Up, Metered Sec Elec Serv	8197050	0520	PW-7017	0001	1.000		1.000	1.000	100%	2,949.23000	\$2,949.23
_ Wood Pole, Fit Up, Sec Cable Pole	8197050	0525	PW-7017	0001	1.000		1.000	1.000	100%	811.39000	\$811.39
Aggregate Base, 6 inch	3020016	0055	PW-7017	0001	770.430	0.400	770.430	770.430	100%	14.00000	\$10,786.02
Barr,TypeIII,HighInten,DbISided,Ltd,F	8120012	0245	PW-7017	0001	10.000		10.000	10.000	100%	95.00000	\$950.00
Barr,TypeIII,HighInten,DbISided,Ltd,C	8120013	0250	PW-7017	0001	10.000		10.000	10.000	100%	0.01000	\$0.10
Channelizing Device, 42 inch, Furn	8120030	0260	PW-7017	0001	30.000		30.000	30.000	100%	19.00000	\$570.00
Channelizing Device, 42 inch, Oper	8120031	0265	PW-7017	0001	30.000		30.000	30.000	100%	0.01000	\$0.30
Conc Base Cse, Nonreinf, 9 inch	6020021	0115	PW-7017	0001	143.970	8.970	143.970	143.970	100%	100.00000	\$14,397.00
Curb Ramp Opening, Conc	8030030	0135	PW-7017	0001	18.000		18.000	18.000	100%	52.00000	\$936.00
Driveway, Nonreinf Conc, 8 inch	8010007	0120	PW-7017	0001	58.000		53.270	53.270	92%	84.00000	\$4,474.68
Ero Con, Inlet Protection, Sediment Trap	2080024	0045	PW-7017	0001	4.000		3.000	3.000	75%	140.00000	\$420.00
Erosion Control, Silt Fence	2080036	0050	PW-7017	0001	50.000		48.000	48.000	96%	6.00000	\$288.00
Hand Patching	5010025	0090	PW-7017	0001	1.000		0.490	0.490	49%	600.00000	\$294.00
HMA Surface, Rem	5010005	0085	PW-7017	0001	427.000		427.000	476.000	111%	12.00000	\$5,124.00
Quantity Withheld: 49.000											
HMA, 4E3	5010051	0095	PW-7017	0001	42.000	-1.130	42.000	42.000	100%	260.00000	\$10,920.00
HMA, 5E3	5010057	0100	PW-7017	0001	43.130		42.000	43.130	100%	300.00000	\$12,600.00
Quantity Withheld: 1.130											
Minor Traf Devices	8120170	0270	PW-7017	0001	1.000		1.000	1.000	100%	30,000.00000	\$30,000.00
Mobilization, Max	1500001	0005	PW-7017	0001	1.000		1.000	1.000	100%	78,000.00000	\$78,000.00

Contract: .PW-7017

Estimate: 9

Page 5 of 6



Construction Pay Estimate Amount Balance Report

Estimate: 9

11/17/2022 8:29 AM

City of Detroit

FieldManager 5.3c

Item Description	Item Code	Prop. Line	Project	Category	Authorized Quantity	Quantity This Estimate	Qty. Paid To Date	Total Qty. Placed	% Cpt	Unit Price	Dollar Amt. Paid To Date
Pavt Mrkg, Ovly Cold Plastic,12in,X-Walk	8110041	0205	PW-7017	0001	130.000	67.000	130.000	130.000	100%	10.00000	\$1,300.00
Pavt Mrkg, Spray Thermopl, 4 inch, White	8110153	0220	PW-7017	0001	155.000	13.000	155.000	155.000	100%	7.00000	\$1,085.00
Pavt Mrkg,Ovly Cold Plastic,Thru Ar Sym	8110078	0215	PW-7017	0001	1.000		1.000	1.000	100%	180.00000	\$180.00
Pavt Mrkg,Ovly ColdPlastic,18in,Stop Bar	8110044	0210	PW-7017	0001	38.000		38.000	38.000	100%	15.00000	\$570.00
Pavt, Rem	2040050	0010	PW-7017	0001	472.000		472.000	476.000	101%	23.00000	\$10,856.00
Quantity Withheld: 4.000											
Pedestrian Type II Barricade, Temp	8120026	0255	PW-7017	0001	2.000		2.000	2.000	100%	150.00000	\$300.00
Post, Steel, 3 lb	8100371	0160	PW-7017	0001	112.000		112.000	112.000	100%	8.00000	\$896.00
Sidewalk, Rem	2040055	0015	PW-7017	0001	361.000		361.000	374.750	104%	21.00000	\$7,581.00
Quantity Withheld: 13.750											
Sign, Type B, Temp, Prismatic, Furn	8120350	0275	PW-7017	0001	344.000		344.000	344.000	100%	6.00000	\$2,064.00
Sign, Type B, Temp, Prismatic, Oper	8120351	0280	PW-7017	0001	344.000		344.000	344.000	100%	0.01000	\$3.44
Sign, Type B,Temp,Prismatic,Spec, Furn	8120352	0285	PW-7017	0001	88.000		88.000	88.000	100%	12.00000	\$1,056.00
Sign, Type B,Temp,Prismatic,Spec, Oper	8120353	0290	PW-7017	0001	88.000		88.000	88.000	100%	0.01000	\$0.88
Sign, Type III, Erect, Salv	8100402	0165	PW-7017	0001	2.000		1.000	1.000	50%	100.00000	\$100.00
Sign, Type III, Rem	8100403	0170	PW-7017	0001	9.000		9.000	9.000	100%	10.00000	\$90.00
Sign, Type IIIA	8100404	0175	PW-7017	0001	23.000		23.000	23.000	100%	19.50000	\$448.50
Sign, Type IIIB	8100405	0180	PW-7017	0001	20.000		20.000	20.000	100%	19.50000	\$390.00

Percentage of Contract Completed(curr): 95%

(total paid to date / total of all authorized work)

Total Amount Paid This Estimate: **\$31,365.40**

Total Amount Paid To Date: **\$878,238.90**