



City of Detroit

Inspector's Daily Report

7/21/2020 9:16 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/8/2020	Day of Week Wednesday	Seq. No. 1	Import Date 7/11/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Sidique - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By CAT, Carly A Taylor		Revision Date 7/21/2020 9:09 AM	Revision No. 2
Temperatures Low: 75 ° F High: 93 ° F		Weather Sunny and HOT			

Comments

7 am – Work continues along Sherwood St in Detroit between 7 mile and Nevada for the PW-7018 Resurfacing project. Fort Wayne Contracting saw cut 5' box outs per MDOT Specs at 16 catch basins, 3 water valve boxes and 3 manhole covers along Sherwood street.

Westside Concrete began 4" sidewalk removal beginning in front of 18860 Sherwood and working SB along the east side of the street. They trimmed tree roots on two trees to obtain a level and safe aggregate level for concrete placement later this week.

Noon – WC continued flag removal along with trucking away all demolished concrete materials. Westside completed all of the removal in the residential block North of Hildale and switched over to the west side of the street in the Industrial section of the street and continued their sidewalk removal. Crews followed behind installing aggregate, leveling and forming the areas of repair in preparations of placing concrete on Friday.

5 pm - The crews dispersed for the day after removing about 305 square yards of sidewalk today. An Inspector (Somat) and myself also worked at the Grand Blvd location today calculating totals for the sidewalk flags to be removed and cold mill estimates. This work is ongoing.

Soil and Erosion Control:
None.

Traffic Control:
Advance warning signs, traffic regulatorsw/signs and barricades north and south along Sherwood St in Detroit between 7 mile and Nevada.

Project Visitors:
Ian Duncan (WSP), Dwight Harris (WSP)

Materials:
42" hand barricades, 4E3 HMA Leveling, Advance warning signs, temp striping

Attachments:
Sidewalk Removal quantity breakdown

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Fort Wayne Contracting, Inc.	Saw Operator	1	8.00	Concrete Saw	1	8.00
				Stake Truck w/trailer	1	8.00



City of Detroit

Inspector's Daily Report

7/21/2020 9:16 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Laborer	8	10.00	CAT Backhoe	1	10.00
	Operator	2	10.00	CAT Excavator 305E2	1	10.00
	Westside Owner	1	10.00	Dump Truck	2	10.00
				Owner Pick-up Truck	1	10.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Sidewalk, Rem	_2040055	0030	PW-7018	0000	304.670	Syd	Sherwood St between E. 7 mile and Nevada St		
Contractor: West Side Concrete Company									
Item Remarks: Final Field Measured									

Reviewed By: Carly Taylor Carly Taylor
Jul 31 2020 7:48 AM
(Signature)

(Date)

Inspector: Kobi Smith
 Item: Sidewalk, Rem
 Item Number: 2040055
 Date: 7/8/2020

Location/Address	length (ft)		Width (ft)		Area (sft)	Area (sft/9=syd)
6565 Nevada	30.50	x	6.00	=	183.000	20.333
	4.00	x	5.00	=	20.000	2.222
18055 Sherwood	36.00	x	6.00	=	216.000	24.000
	2.00	x	5.00	=	10.000	1.111
	3.50	x	6.00	=	21.000	2.333
18095 Sherwood	3.00	x	6.00	=	18.000	2.000
	4.50	x	6.00	=	27.000	3.000
18401 Sherwood	5.50	x	6.00	=	33.000	3.667
	31.00	x	6.00	=	186.000	20.667
	21.00	x	6.00	=	126.000	14.000
18475 Sherwood	28.50	x	6.00	=	171.000	19.000
	8.00	x	9.00	=	72.000	8.000
18495 Sherwood	18.00	x	6.00	=	108.000	12.000
18860 Sherwood	16.00	x	6.00	=	96.000	10.667
	6.00	x	6.00	=	36.000	4.000
18854 Sherwood	12.00	x	6.00	=	72.000	8.000
	6.00	x	6.00	=	36.000	4.000
18846 Sherwood	10.50	x	6.00	=	63.000	7.000
18832 Sherwood	6.00	x	6.00	=	36.000	4.000
	6.00	x	6.00	=	36.000	4.000
18818 Sherwood	18.00	x	6.00	=	108.000	12.000
	6.00	x	6.00	=	36.000	4.000
18810 Sherwood	6.00	x	6.00	=	36.000	4.000
	18.50	x	6.00	=	111.000	12.333
	3.50	x	6.00	=	21.000	2.333
18710 Sherwood	6.00	x	6.00	=	36.000	4.000
	18.50	x	6.00	=	111.000	12.333
18686 Sherwood	6.00	x	6.00	=	36.000	4.000
18678 Sherwood	6.00	x	6.00	=	36.000	4.000
	12.00	x	6.00	=	72.000	8.000
18664 Sherwood	12.00	x	6.00	=	72.000	8.000
18656 Sherwood	6.00	x	6.00	=	36.000	4.000
	6.00	x	6.00	=	36.000	4.000
18648 Sherwood	18.00	x	6.00	=	108.000	12.000
18620 Sherwood	12.00	x	6.00	=	72.000	8.000
	6.00	x	6.00	=	36.000	4.000
18600 Sherwood	35.50	x	6.00	=	213.000	23.667

Total

304.67

Syd



City of Detroit

Inspector's Daily Report

7/11/2020 4:28 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/8/2020	Day of Week Wednesday	Seq. No. 1	Import Date 7/11/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Sidique - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By CAT, Carly A Taylor		Revision Date 7/11/2020 4:27 AM	Revision No. 1
Temperatures Low: 75 ° F High: 93 ° F		Weather Sunny and HOT			

Comments

7 am – Work continues along Sherwood St in Detroit between 7 mile and Nevada for the PW-7018 Resurfacing project. Fort Wayne Contracting saw cut 5' box outs per MDOT Specs at 16 catch basins, 3 water valve boxes and 3 manhole covers along Sherwood street.

Westside Concrete began 4" sidewalk removal beginning in front of 18860 Sherwood and working SB along the east side of the street. They trimmed tree roots on two trees to obtain a level and safe aggregate level for concrete placement later this week.

Noon – WC continued flag removal along with trucking away all demolished concrete materials. Westside completed all of the removal in the residential block North of Hildale and switched over to the west side of the street in the Industrial section of the street and continued their sidewalk removal. Crews followed behind installing aggregate, leveling and forming the areas of repair in preparations of placing concrete on Friday.

5 pm - The crews dispersed for the day after removing 95 square yards of sidewalk today. An Inspector (Somat) and myself also worked at the Grand Blvd location today calculating totals for the sidewalk flags to be removed and cold mill estimates. This work is ongoing.

Soil and Erosion Control:
None.

Traffic Control:
Advance warning signs, traffic regulatorsw/signs and barricades north and south along Sherwood St in Detroit between 7 mile and Nevada.

Project Visitors:
Ian Duncan (WSP), Dwight Harris (WSP)

Materials:
42" hand barricades, 4E3 HMA Leveling, Advance warning signs, temp striping

Attachments:
photos



Inspector's Daily Report

7/11/2020 4:28 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Fort Wayne Contracting, Inc.	FW Saw Operator	1	8.00	FW Stake	1	8.00
	WC Laborers	8	10.00	truck/trailer/Saw		
	WC Operators	2	10.00	WC CAT Backhoe	1	10.00
	Westside Concrete	1	10.00	WC CAT Excavator	1	10.00
	Owner			305E2		
				WC Dump Trucks	2	10.00
				WC Owner truck	1	10.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Sidewalk, Rem	204005	0030	PW-7018	0000	95.000	Syd	Sherwood St between E. 7 mile and Nevada St in Detroit		
Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven									

304.67 syd

Item Remarks: Areas of Sidewalk removal were marked for removal by KS. Quantities were verified.

Reviewed By: _____
(Signature)

(Date)



Inspector's Daily Report

7/9/2020 11:10 PM

FieldManager 5.3c

change date to 7/8/20

Contract: PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/9/2020	Day of Week Thursday	Seq. No. 1	Import Date 7/11/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Sidique - City of Detroit
Inspector's Initials-Name KS Kobi Smith			Federal Project Number		Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 75 ° F High: 93 ° F		Weather Sunny and HOT			

Comments

7 am – Work continues along Sherwood St in Detroit between 7 mile and Nevada for the PW-7018 Resurfacing project. Fort Wayne Contracting saw cut 5' box outs per MDOT Specs at 16 catch basins, 3 water valve boxes and 3 manhole covers along Sherwood street.

Westside Concrete began 4" sidewalk removal beginning in front of 18860 Sherwood and working SB along the east side of the street. They trimmed tree roots on two trees to obtain a level and safe aggregate level for concrete placement later this week.

Noon – WC continued flag removal along with trucking away all demolished concrete materials. Westside completed all of the removal in the residential block North of Hildale and switched over to the west side of the street in the Industrial section of the street and continued their sidewalk removal. Crews followed behind installing aggregate, leveling and forming the areas of repair in preparations of placing concrete on Friday.

5 pm - The crews dispersed for the day after removing 95 square yards of sidewalk today. An Inspector (Somat) and myself also worked at the Grand Blvd location today calculating totals for the sidewalk flags to be removed and cold mill estimates. This work is ongoing.

Soil and Erosion Control:
None.

Traffic Control:
Advance warning signs, traffic regulatorsw/signs and barricades north and south along Sherwood St in Detroit between 7 mile and Nevada.

Project Visitors:
Ian Duncan (WSP), Dwight Harris (WSP)

Materials:
42" hand barricades, 4E3 HMA Leveling, Advance warning signs, temp striping

Attachments:
photos



City of Detroit

Inspector's Daily Report

7/9/2020 11:10 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Fort Wayne Contracting, Inc.	FW Saw Operator	1	8.00	FW Stake	1	8.00
	WC Laborers	8	10.00	truck/trailer/Saw		
	WC Operators	2	10.00	WC CAT Backhoe	1	10.00
	Westside Concrete	1	10.00	WC CAT Excavator	1	10.00
	Owner			305E2		
				WC Dump Trucks	2	10.00
				WC Owner truck	1	10.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Sidewalk, Rem	_204005	0030	PW-7018	0000	95.000	Syd	Sherwood St between E. 7 mile and Nevada St in Detroit		
Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven									

Item Remarks: Areas of Sidewalk removal were marked for removal by KS. Quantities were verified.

Reviewed By: _____
(Signature)_____
(Date)