



City of Detroit

Inspector's Daily Report

7/10/2020 4:03 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/10/2020	Day of Week Friday	Seq. No. 1	Import Date 7/11/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Sidique - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 77 ° F High: 92 ° F		Weather Sunny			

Comments

Contractor performed concrete sidewalk placement on the eastside of Sherwood heading south toward Nevada. Also placed concrete sidewalk on the westside of Sherwood at Hildale st heading south to Nevada. All area were tamped before concrete placement. All concrete placed was cured with curing compound as per specifications. Visual inspected all graded area before placement, as well as concrete placement. Concrete testing done by Somat personnel. Site visit by Jim (WSP). Arrow boards and cones used for traffic control. Jod site secure and safe at the end of the day. Work performed by Westside Concrete.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Fort Wayne Contracting / Ajax Paving Industries, a joint ven	Finishers	3	8.00	Bobcat	1	8.00
	Foreman	1	8.00	Dump trucks	2	8.00
	Labors	8	8.00	Loader	1	8.00
	Operator	2	8.00	Pick up truck	5	8.00
				Stake truck	1	8.00

Reviewed By: Carly Taylor Carly Taylor
Jul 31 2020 7:49 AM
(Signature)

(Date)