



City of Detroit

Inspector's Daily Report

7/21/2020 9:40 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/10/2020	Day of Week Friday	Seq. No. 1	Import Date 7/13/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Sidique - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By CAT, Carly A Taylor		Revision Date 7/21/2020 9:23 AM	Revision No. 1
Temperatures Low: 70 ° F High: 87 ° F		Weather Partly Sunny			

Comments

7 am – Work continues along Sherwood St in Detroit between 7 mile and Nevada for the PW-7018 Resurfacing project. Westside Concrete began compacting the gravel bases in all of the sidewalk areas. Concrete arrived shortly after 8 am and Somat was on site to test the delivery and to confirm the mix design approved was delivered. The areas were compacted with walk behind compactors. WC began placing concrete from North to South down Sherwood street

Noon – Westside continued to place and finish the concrete flags per MDOT standards.

3 pm - The crews dispersed for the day after completing all of the residential sidewalks and a few areas on the west side of the street (just south of Hildale) on the Industrial section on Sherwood. An Inspector (Somat) and myself also worked at the Grand Blvd location today calculating totals for the curbs to be removed. We calculated totals at the Carpenter st location today as well. This work was completed today.

Soil and Erosion Control:
None.

Traffic Control:
Advance warning signs, traffic regulators w/signs and barricades north and south along Sherwood St in Detroit between 7 mile and Nevada.

Project Visitors:
None

Materials:
42" pull barricades, Advance warning signs, concrete Flags

Attachments:
Sidewalk placement quantities and location



Inspector's Daily Report

7/21/2020 9:40 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Foreman	1	8.00	CAT Backhoe	1	8.00
	Laborer	6	8.00	Dump Truck	1	8.00
	Operator	1	8.00	Foreman Pick-up Truck	1	8.00
	Truck Driver	1	8.00	Owner Pick-up Truck	1	8.00
	Westside Owner	1	8.00			

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Sidewalk, Conc, 4 inch, Modified	_80270110400	PW-7018		0000	2,742.030	Sft	Sherwood between 7 mile and Nevada		
Contractor: West Side Concrete Company									
Item Remarks: See attachment for quantity and location breakdown.									
304.67 syd x 9 = 2,742.03 sft									
Concrete, Grade P1									
Material Remarks: McCoig Plant #14									
2,742.03 sft x 0.33 / 27 = 33.51 Cyd (planned qty)									
Curing Compound, White									

Reviewed By: Carly Taylor Carly Taylor
Jul 31 2020 7:50 AM
(Signature)

(Date)

Inspector: Kobi Smith
 Item: Sidewalk, Rem
 Item Number: 2040055
 Date: 7/8/2020

Location/Address	length (ft)		Width (ft)		Area (sft)	Area (sft/9=syd)
6565 Nevada	30.50	x	6.00	=	183.000	20.333
	4.00	x	5.00	=	20.000	2.222
18055 Sherwood	36.00	x	6.00	=	216.000	24.000
	2.00	x	5.00	=	10.000	1.111
	3.50	x	6.00	=	21.000	2.333
18095 Sherwood	3.00	x	6.00	=	18.000	2.000
	4.50	x	6.00	=	27.000	3.000
18401 Sherwood	5.50	x	6.00	=	33.000	3.667
	31.00	x	6.00	=	186.000	20.667
	21.00	x	6.00	=	126.000	14.000
18475 Sherwood	28.50	x	6.00	=	171.000	19.000
	8.00	x	9.00	=	72.000	8.000
18495 Sherwood	18.00	x	6.00	=	108.000	12.000
18860 Sherwood	16.00	x	6.00	=	96.000	10.667
	6.00	x	6.00	=	36.000	4.000
18854 Sherwood	12.00	x	6.00	=	72.000	8.000
	6.00	x	6.00	=	36.000	4.000
18846 Sherwood	10.50	x	6.00	=	63.000	7.000
18832 Sherwood	6.00	x	6.00	=	36.000	4.000
	6.00	x	6.00	=	36.000	4.000
18818 Sherwood	18.00	x	6.00	=	108.000	12.000
	6.00	x	6.00	=	36.000	4.000
18810 Sherwood	6.00	x	6.00	=	36.000	4.000
	18.50	x	6.00	=	111.000	12.333
	3.50	x	6.00	=	21.000	2.333
18710 Sherwood	6.00	x	6.00	=	36.000	4.000
	18.50	x	6.00	=	111.000	12.333
18686 Sherwood	6.00	x	6.00	=	36.000	4.000
18678 Sherwood	6.00	x	6.00	=	36.000	4.000
	12.00	x	6.00	=	72.000	8.000
18664 Sherwood	12.00	x	6.00	=	72.000	8.000
18656 Sherwood	6.00	x	6.00	=	36.000	4.000
	6.00	x	6.00	=	36.000	4.000
18648 Sherwood	18.00	x	6.00	=	108.000	12.000
18620 Sherwood	12.00	x	6.00	=	72.000	8.000
	6.00	x	6.00	=	36.000	4.000
18600 Sherwood	35.50	x	6.00	=	213.000	23.667

Total

304.67

Syd



City of Detroit

Inspector's Daily Report

7/12/2020 6:50 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/10/2020	Day of Week Friday	Seq. No. 1	Import Date 7/13/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Sidique - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 70 ° F High: 87 ° F		Weather Partly Sunny			

Comments

7 am – Work continues along Sherwood St in Detroit between 7 mile and Nevada for the PW-7018 Resurfacing project. Westside Concrete began compacting the gravel bases in all of the sidewalk areas. Concrete arrived shortly after 8 am and Somat was on site to test the delivery and to confirm the mix design approved was delivered. The areas were compacted with walk behind compactors. WC began placing concrete from North to South down Sherwood street

Noon – Westside continued to place and finish the concrete flags per MDOT standards.

3 pm - The crews dispersed for the day after completing all of the residential sidewalks and a few areas on the west side of the street (just south of Hildale) on the Industrial section on Sherwood. An Inspector (Somat) and myself also worked at the Grand Blvd location today calculating totals for the curbs to be removed. We calculated totals at the Carpenter st location today as well. This work was completed today.

Soil and Erosion Control:
None.

Traffic Control:
Advance warning signs, traffic regulators w/signs and barricades north and south along Sherwood St in Detroit between 7 mile and Nevada.

Project Visitors:

Materials:
42" pull barricades, Advance warning signs, concrete Flags

Attachments:
photos



Inspector's Daily Report

7/12/2020 6:50 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Fort Wayne Contracting, Inc.	WC Foreman	1	8.00	WC CAT Backhoe	1	8.00
	WC Laborers	6	8.00	WC Dump trucks	1	8.00
	WC Operators	1	8.00	WC Foreman truck	1	8.00
	WC truck driver	1	8.00	WC Owner truck	1	8.00
	Westside Concrete Owner	1	8.00			

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Sidewalk, Conc, 4 inch, Modified	_80270110400	PW-7018		0000	852.000	Sft	Sherwood between 7 mile and Nevada		
Contractor: West Side Concrete Company									
Item Remarks: Materials inspected and approved by KS.									
Concrete, Grade P1						33.00	Cyd		

2,742.03 sft

Reviewed By: _____
(Signature)

(Date)