



City of Detroit

Inspector's Daily Report

7/23/2020 10:51 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/13/2020	Day of Week Monday	Seq. No. 1	Import Date 7/15/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Sidique - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By CAT, Carly A Taylor		Revision Date 7/15/2020 2:50 PM	Revision No. 1
Temperatures Low: 68 ° F High: 83 ° F		Weather Partly Sunny			

Comments

7 am – TenMile Creek arrived on site at 6am and began setting up advance warning signage, arrow boards and cones closing off the right curb lanes initially in both the WB and EB lanes of W. Grand Blvd. I laid out any structures that weren't marked ahead of the Cold Milling process. The contractor began cold milling WGB from Linwood WB towards Grand River in preparation of upcoming HMA overlays per section 501.03 (MDOT 2012). TM removed the existing HMA in 7' increments in order to provide safe surfaces for vehicles to travel over any milled surfaces on a level plane. D. Welborne will inspect this work today and tomorrow.

L. Elliot and myself rotated over to Carpenter St to lay out and tabulate measurements on all of the approaches from I-75 service drive EB to Conant. This work continued along the mainline throughout the day. I also checked in with D. Harris who has Westside Concrete performing sidewalk removals on Carpenter EB from I-75 as well.

Noon – Westside continued to remove flags that I laid out for removal which had evident trip hazards, typically of 1 inch or greater and/or were lifted by tree roots. The sidewalks are being removed per MDOT standard section 204. No lawn sprinkler systems were discovered during our sidewalk removal process. TMC continued the cold milling process working EB currently, then looping back WB.

5 pm - The crews dispersed for the day after completing all of the sidewalk removals for the day and backfilling 21aa stone to level the base for the sidewalks. We compiled approach measurements at the Carpenter st location today. This work was completed today.

Soil and Erosion Control:
None.

Traffic Control:
Advance warning signs, traffic regulators w/signs and barricades north and south along W. Grand Blvd in Detroit between Linwood and Grand River.

Project Visitors:
Damian Welborne; Jim Petronski; Ian Duncan

Materials:
42" pull barricades, Advance warning signs, concrete Flags, Cold Milling

Attachments:
photos

Inspectors Temperature: 97.1 F



Inspector's Daily Report

7/23/2020 10:51 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Tenmile Creek Excavating, LLC	Flagger	3	8.00	Mini Mill W50ri	1	8.00
	Foreman	1	8.00	Skidsteer	1	8.00
	Laborer	4	8.00	Sweeper Truck	1	8.00
	Operator	4	8.00	Sweeper w/hopper	1	8.00
	Progressive Sweeper	1	8.00			

West Side Concrete Company

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Cold Milling HMA Surface, Modified	_50170110280	PW-7018		0000	23,005.550	Syd	W. Grand Blvd from Linwood to Wildemere		
Contractor: Tenmile Creek Excavating, LLC									
_ Cold Milling HMA Surface, Modified	_50170110280	PW-7018		0000	-23,005.550	Syd	W. Grand Blvd from Linwood to Wildemere		
Contractor: Tenmile Creek Excavating, LLC									

Item Remarks: This posting is to remove this item quantity from this IDR and move the corrected quantity to the 7/14/20 IDR.

Reviewed By: Carly Taylor Carly Taylor
Jul 31 2020 7:53 AM
(Signature)

(Date)



City of Detroit

Inspector's Daily Report

7/15/2020 10:02 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/13/2020	Day of Week Monday	Seq. No. 1	Import Date 7/15/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Sidique - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 68 ° F High: 83 ° F		Weather Partly Sunny			

Comments

7 am – TenMile Creek arrived on site at 6am and began setting up advance warning signage, arrow boards and cones closing off the right curb lanes initially in both the WB and EB lanes of W. Grand Blvd. I laid out any structures that weren't marked ahead of the Cold Milling process. The contractor began cold milling WGB from Linwood WB towards Grand River in preparation of upcoming HMA overlays per section 501.03 (MDOT 2012). TM removed the existing HMA in 7' increments in order to provide safe surfaces for vehicles to travel over any milled surfaces on a level plane. D. Welborne will inspect this work today and tomorrow.

L. Elliot and myself rotated over to Carpenter St to lay out and tabulate measurements on all of the approaches from I-75 service drive EB to Conant. This work continued along the mainline throughout the day. I also checked in with D. Harris who has Westside Concrete performing sidewalk removals on Carpenter EB from I-75 as well.

Noon – Westside continued to remove flags that I laid out for removal which had evident trip hazards, typically of 1 inch or greater and/or were lifted by tree roots. The sidewalks are being removed per MDOT standard section 204. No lawn sprinkler systems were discovered during our sidewalk removal process. TMC continued the cold milling process working EB currently, then looping back WB.

5 pm - The crews dispersed for the day after completing all of the sidewalk removals for the day and backfilling 21aa stone to level the base for the sidewalks. We compiled approach measurements at the Carpenter st location today. This work was completed today.

Soil and Erosion Control:
None.

Traffic Control:
Advance warning signs, traffic regulators w/signs and barricades north and south along W. Grand Blvd in Detroit between Linwood and Grand River.

Project Visitors:
Damian Welborne; Jim Petronski; Ian Duncan

Materials:
42" pull barricades, Advance warning signs, concrete Flags, Cold Milling

Attachments:
photos

Inspectors Temperature: 97.1 F



City of Detroit

Inspector's Daily Report

7/15/2020 10:02 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Fort Wayne Contracting, Inc.	Progressive Sweeper	1	8.00	Street Sweeper	1	8.00
	TMC Flaggers	3	8.00	w/hopper		
	TMC Foreman	1	8.00	TMC Mini Milling W50ri	1	8.00
	TMC Laborers	4	8.00	TMC Skidster	1	8.00
	TMC Operators	4	8.00	TMC Sweeper	1	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Cold Milling HMA Surface, Modified	_50170110280	PW-7018		0000	23,005.550	Syd	W. Grand Blvd from Linwood to Wildemere		

Contractor: Ajax Paving Industries, Inc.

Item Remarks: Cold Milling quantities were reviewed and approved by KS. Supporting documentation will be attached with the IDR on tomorrow with the completion of the the work performed.

Reviewed By: _____

(Signature)

(Date)