



City of Detroit

## Inspector's Daily Report

7/16/2020 2:55 PM

FieldManager 5.3c

**Contract: \_PW-7018, City of Detroit Resurfacing 2020**

|                                                                                         |                                 |                                 |                                 |                                                |                                                                 |
|-----------------------------------------------------------------------------------------|---------------------------------|---------------------------------|---------------------------------|------------------------------------------------|-----------------------------------------------------------------|
| <b>IDR Date</b><br>7/15/2020                                                            | <b>Day of Week</b><br>Wednesday | <b>Seq. No.</b><br>1            | <b>Import Date</b><br>7/17/2020 | <b>Project Engineer</b><br>Jim Petronski - WSP | <b>Construction Engineer</b><br>Abdul Sidique - City of Detroit |
| <b>Inspector's Initials-Name</b><br>KS Kobi Smith                                       |                                 |                                 |                                 | <b>Federal Project Number</b>                  | <b>Elec. Attachments</b><br>None                                |
| <b>Prime Contractor</b><br>Fort Wayne Contracting / Ajax Paving Industries, a joint ven |                                 |                                 |                                 |                                                |                                                                 |
| <b>Entered By</b><br>KS, Kobi Smith                                                     |                                 | <b>Revised By</b>               |                                 | <b>Revision Date</b>                           | <b>Revision No.</b>                                             |
| <b>Temperatures</b><br><b>Low:</b> 71 ° F <b>High:</b> 90 ° F                           |                                 | <b>Weather</b><br>Sunny and HOT |                                 |                                                |                                                                 |

**Comments**

7 am –The contractor arrived onsite at 6am and began adjusting the arrow boards and barricades initially to cordon off 20' of the right halves of the WB and EB lanes of W. Grand Blvd respectively. The street sweeper began cleaning the milled pavement an hour before the crews arrived to begin placing 4E3 HMA Leveling course. The bond coat was applied 15' wide along the transverse and the full longitudinal length from Linwood to Grand River, then the contractor mirrors this process on the EB lanes from Grand River to Linwood as they followed by placing 4E3 HMA @ 2.5" compacting to 2". Please see D. Welborne's IDR for more detailed information on this work today.

Westside Concrete continued to remove and place concrete flags on Carpenter St working EB between Jos. Compau and Conant St. Please refer to D. Harris's IDR for additional details and mix design utilized today.

There was an existing dip in the road on Vinewood just East of Grand River. There wasn't a hole early yesterday prior to attempting to cold mill this area with the mini mill machine, yet during the milling process, it became evident that the subgrade is undermined as the road did collapse some more and did expose a hole. There was a crew in the area who appeared to be searching for the source of the washout, so Ajax placed barricades and caution tape around the area.

Noon – Westside continued to place concrete and remove flags On Carpenter St. The sidewalks are being removed per MDOT standard section 204. We didn't uncover any buried structures or utilities while performing our sidewalk removal process today. Ajax continued their 4E3 HMA application on W. Grand Blvd.

Layout work eventually continued in the afternoon on Forest St laying out and tabulating measurements on all of the sidewalks and curbs from J. C. Lodge EB to Woodward. D. Harris continued inspecting crews saw cutting, flag removal, stump removal, aggregate placing and compaction and pouring/finishing concrete on Carpenter EB from Jos. Compau per MDOT Sections 204 & 803.

5 pm - The crews dispersed for the day after completing all task performed today. We compiled sidewalk and curb measurements on the South half of the Forest location today from J. C. Lodge to Woodward noting address locations and marking utilities as well.

Soil and Erosion Control:  
None.

Traffic Control:  
Advance warning signs, traffic regulators w/signs and barricades East and West along W. Grand Blvd in Detroit between Linwood and Grand River.

**Project Visitors:**

Jim Petronski

**Materials:**

42" pull barricades, Advance warning signs

**Attachments:**

photos



City of Detroit

## Inspector's Daily Report

7/16/2020 2:55 PM

FieldManager 5.3c

### Contractors

| Contractor's Name | Personnel | No. | Hrs. | Equipment | No. | Hrs. |
|-------------------|-----------|-----|------|-----------|-----|------|
|-------------------|-----------|-----|------|-----------|-----|------|

Ajax Paving Industries, Inc.

West Side Concrete Company

**Reviewed By:** Carly Taylor Carly Taylor  
Jul 31 2020 7:57 AM  
(Signature)

\_\_\_\_\_  
(Date)