



City of Detroit

# Inspector's Daily Report

8/4/2020 12:37 PM

FieldManager 5.3c

**Contract: \_PW-7018, City of Detroit Resurfacing 2020**

|                                                                                         |                              |                                          |                                 |                                                |                                                                  |
|-----------------------------------------------------------------------------------------|------------------------------|------------------------------------------|---------------------------------|------------------------------------------------|------------------------------------------------------------------|
| <b>IDR Date</b><br>7/20/2020                                                            | <b>Day of Week</b><br>Monday | <b>Seq. No.</b><br>1                     | <b>Import Date</b><br>7/21/2020 | <b>Project Engineer</b><br>Jim Petronski - WSP | <b>Construction Engineer</b><br>Abdul Siddiqui - City of Detroit |
| <b>Inspector's Initials-Name</b><br>KS Kobi Smith                                       |                              |                                          |                                 | <b>Federal Project Number</b>                  | <b>Elec. Attachments</b><br>None                                 |
| <b>Prime Contractor</b><br>Fort Wayne Contracting / Ajax Paving Industries, a joint ven |                              |                                          |                                 |                                                |                                                                  |
| <b>Entered By</b><br>KS, Kobi Smith                                                     |                              | <b>Revised By</b><br>CAT, Carly A Taylor |                                 | <b>Revision Date</b><br>8/4/2020 12:36 PM      | <b>Revision No.</b><br>1                                         |
| <b>Temperatures</b><br><b>Low:</b> 71 ° F <b>High:</b> 85 ° F                           |                              | <b>Weather</b><br>Partly Cloudy          |                                 |                                                |                                                                  |

**Comments**

6 am –The contractor arrived onsite at Sherwood location, set up advance warning signage and began placing 5E3 HMA Wear course @ 2" compacting to 1.5" from E. 7 Mile Rd South to Nevada per MDOT standard 501. Please see D. Harris' IDR for more detailed information on this work.

7 am—Westside Concrete began sidewalk removal on W. Grand Blvd EB from Grand River towards Linwood. Concrete arrived at 11am and they began to place P1-DETM Mix Design following MDOT 202, 542, 120 and 204. The demolition or removal crew continued to work ahead of the placement crew. Please see D. Welborne's IDR for additional information.

Noon – Both HMA and concrete crews continued their work throughout the remainder of the day.

Layout work began on Wyoming, between McNichols and 8 mile rd laying out and tabulating measurements on all of the approaches, butt joints, sidewalks and curbs from McNichols to Curtis and back today. L. Elliot and I completed this quadrant today.

5 pm - The crews dispersed for the day after completing all task performed today. We also marked all utility structures on the curbs for Cold Milling and HMA placement reference points.

Soil and Erosion Control:  
None.

Traffic Control:  
Advance warning signs, traffic regulators w/signs and barricades East and West along W. Grand Blvd in Detroit between Linwood and Grand River & on Carpenter st EB and WB between Dequindre and Jos. Compau.

Project Visitors:  
Jim Petronski

Materials:  
42" pull barricades, Advance warning signs

Attachments:  
photos



City of Detroit

# Inspector's Daily Report

8/4/2020 12:37 PM

FieldManager 5.3c

## Contractors

| Contractor's Name             | Personnel    | No. | Hrs. | Equipment        | No. | Hrs. |
|-------------------------------|--------------|-----|------|------------------|-----|------|
| Tenmile Creek Excavating, LLC | TC FLAGMAN   | 2   | 6.00 | FOREMAN PICKUP   | 2   | 6.00 |
|                               | TC FOREMAN   | 2   | 6.00 | FREIGHTLINER     | 1   | 6.00 |
|                               | TC LABOR     | 4   | 6.00 | WATER TRUCK      |     |      |
|                               | TC OPERATORS | 5   | 6.00 | JOHN DEERE       | 1   | 6.00 |
|                               |              |     |      | SKIDSTEER 332G   |     |      |
|                               |              |     |      | MACK WATER TRUCK | 1   | 6.00 |
|                               |              |     |      | SUPERIOR BROOM   | 1   | 6.00 |
|                               |              |     |      | DT74J            |     |      |
|                               |              |     |      | WIRTGEN MILLER   | 1   | 6.00 |
|                               |              |     |      | W220i            |     |      |
|                               |              |     |      | WIRTGEN MILLER   | 1   | 6.00 |
|                               |              |     |      | W50Ri            |     |      |

## Item Postings

| Item/Material Description                                                     | Item Code     | Prop. Line | Project | Category | Quantity | Unit | Location                                                                       | Brkdwn ID | Attn |
|-------------------------------------------------------------------------------|---------------|------------|---------|----------|----------|------|--------------------------------------------------------------------------------|-----------|------|
| _ Cold Milling HMA Surface, Modified                                          | _50170110280  | PW-7018    |         | 0000     | 0.000    | Syd  | Carpenter st from I-75 service dr to Jos Compau. West of sidewalk crossing     |           |      |
| Contractor: Tenmile Creek Excavating, LLC                                     |               |            |         |          |          |      |                                                                                |           |      |
| Item Remarks: Final qty posted on DH 7/21/20 IDR.                             |               |            |         |          |          |      |                                                                                |           |      |
| This work was performed, approved and witnessed by KS under MDOT section 501. |               |            |         |          |          |      |                                                                                |           |      |
| Pavt for Butt Joints, Rem                                                     | _5010008 0240 | PW-7018    |         | 0000     | 58.780   | Syd  | Carpenter st from pob I-75 service dr to Jos Compau. West of sidewalk crossing |           |      |
| Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven      |               |            |         |          |          |      |                                                                                |           |      |

Item Remarks: This work was performed, approved and witnessed by KS under MDOT section 501

Reviewed By: Carly Taylor Carly Taylor  
 Aug 17 2020 9:13 AM  
 (Signature)

(Date)