



City of Detroit

Inspector's Daily Report

7/24/2020 11:27 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/21/2020	Day of Week Tuesday	Seq. No. 1	Import Date 7/29/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 66 ° F High: 81 ° F		Weather Mostly Cloudy			

Comments

West Grand Boulevard from Linwood Avenue to Grand River Road.

West Side Concrete (WSC), Superintendent Lety Deleon.

7:30 AM - 4:00 PM

WSC set up arrowboard, channelizers and drums along eastbound West Grand Blvd., from Grand River Rd. to Linwood Ave.

Along the Boulevard WSC removed concrete sidewalk flags as marked by WSP, set forms, placed aggregate base, compacted aggregate new base and existing sand base, installed felt paper for expansion joints at the beginning and every applicable 48.00 ft. interval, cast new concrete flags, cast integrated curbs where encountered, trowelled contraction joints generally at 6.0 ft centers, broom finished, applied curing agent, stripped some of the forms and rough graded adjacent greenbelts.

TOTAL - 1795.00 sqft. sidewalk removed.

TOTAL - 1375.75 sqft. sidewalk cast, 5.00 ft, 6.00 ft, 8.00 ft, 9.00 ft. and 10.50 ft. wide matching existing as applicable, 4 inch thick McCoig Mix # P1-DETM concete.

TOTAL - 273.00 sqft. driveway cast, 6.00 ft wide, 6 inch thick McCoig Mix # P1-DETM concete.

QA Somat - 7.0% / 82*f / 4.5" slump.

QC Driesenga - 6.6% air / 83*f / 4-3/4" slump.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today. Sink hole at Vinewood Street remains barricaded with barrels and caution tape.

Attachments:

- McCoid concrete tickets 1, 2 and 3.

- Driesenga concrete field test report.

Covid-19 check: 96.8*f



Inspector's Daily Report

7/24/2020 11:27 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finisher	1	8.00	Backhoe, Case 580M	1	6.50
	Finisher	3	19.50	Dump Truck, Sterling 5	2	13.00
	Labor Foreman (Corando)	1	6.50	Yrd		
	Laborer	3	24.00	Dump Truck, White GMC, 3 Yrd	1	6.50
	Laborer	5	32.50	Mini-Loader, Cat 262D, with Rammer 77E	1	6.50
	Operator	2	13.00	Breaker		
	Superintndent (Lety)	1	2.00	Steak Truck, Ford	2	16.00
				Tamper, MBW	1	6.50

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Curb, Conc, Detail CD, Modified	_6037001	0360	PW-7018	0000	47.000	Ft	West Grand Boulevard from Linwood Avenue to Grand River Road.		
Contractor: West Side Concrete Company									

Item Remarks: Eastbound side only.

changed to integrated curb

Concrete, Grade P1 1.31 Cyd

Material Remarks: 47.00 ft. x 1.5 x 0.50 ft. / 27 cuft. per cuyd. = 1.31 cuysd.

McCoid Mix # P1-MDOT.

Visually identified and accepted.

Curing Compound, White 0.00 Gal

Material Remarks: Curb integrated with sidewalk.

Joint Filler, Fiber 0.00 Syd

Material Remarks: Curb integrated with sidewalk.

Curb, Rem, Modified	_2047002	0040	PW-7018	0000	75.000	Ft	West Grand Boulevard from Linwood Avenue to Grand River Road.		
Contractor: West Side Concrete Company									

Item Remarks: Eastbound side only.

change to integrated curb removal



Inspector's Daily Report

7/24/2020 11:27 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Sidewalk, Conc, 4 inch, Modified Contractor: West Side Concrete Company Item Remarks: Eastbound side only.	_8027011	0400	PW-7018	0000	1,375.750	Sft	West Grand Boulevard from Linwood Avenue to Grand River Road.		
Concrete, Grade P1 Material Remarks: 1375.75 sqft. x 0.33 ft. / 27 cuft. per cuyd. = 16.81 cuys. McCoid Mix # P1-MDOT. Visually identified and accepted.						16.81	Cyd		
Curing Compound, White Material Remarks: 1375.75 Sft. / 1.00 Gal. per 25.00 Sft = 50.00 Gal. Product: Chem Master Safe Cure 1000 MDOT Visually identified and accepted.						55.03	Gal		
Joint Filler, Fiber Material Remarks: Material: W.R. Meadows Sealright. Visually identified and accepted.						20.78	Syd		
Sidewalk, Conc, 6 inch, Modified Contractor: West Side Concrete Company Item Remarks: Eastbound side only.	_8027012	0410	PW-7018	0000	273.000	Sft	West Grand Boulevard from Linwood Avenue to Grand River Road.		
Concrete, Grade P1 Material Remarks: 273.00 sqft. x 0.50 ft. / 27 cuft. per cuyd. = 5.06 cuys. McCoid Mix # P1-MDOT. Visually identified and accepted.						5.06	Cyd		
Curing Compound, White Material Remarks: 273.00 Sft. / 1.00 Gal. per 25.00 Sft = 10.92 Gal. Product: Chem Master Safe Cure 1000 MDOT Visually identified and accepted.						10.92	Gal		
Sidewalk, Rem Contractor: West Side Concrete Company Item Remarks: Eastbound side only.	_2040055	0030	PW-7018	0000	199.440	Syd	West Grand Boulevard from Linwood Avenue to Grand River Road.		

Reviewed By: Carly Taylor Carly Taylor
Aug 17 2020 9:18 AM
(Signature)

(Date)