



City of Detroit

Inspector's Daily Report

7/22/2020 11:34 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/21/2020	Day of Week Tuesday	Seq. No. 1	Import Date 7/29/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 71 ° F High: 87 ° F		Weather Partly Cloudy			

Comments

6 am –The contractor continued their Cold Milling on Carpenter street continuing from the backside of the cross-walk on the west side of Joseph Compau EB to Conant St. These areas removed at 3" were at the proper depth, full width, grade and profile in accordance with contract documents and MDOT Spec 501. All existing HMA materials removed were disposed of per subsection 204.03. Please see D. Harris' IDR for more detailed information, manpower and equipment on this work.

7 am—Westside Concrete continued sidewalk removal and placement on W. Grand Blvd EB from Grand River towards Linwood. Concrete arrived at 8am and they began to place P1-DETM Mix Design following MDOT 202, 542, 120 and 204. The removal crew continued to work ahead of the placement crew. Please see D. Welborne's IDR for additional information, manpower and equipment on this work performed today.

Noon – Both Cold Milling HMA and concrete crews continued their work throughout the remainder of the day.

L Elliot and I worked on paperwork including inserting data into spreadsheets from our notes. We also dropped back to W. Forest to re-measure the mainline breaking down the different transverse widths along the stretch between Trumbell and John R.

5 pm - The crews dispersed for the day after completing all task performed today.

Soil and Erosion Control:
None.

Traffic Control:
Advance warning signs, traffic regulators w/signs and barricades East and West along W. Grand Blvd in Detroit between Linwood and Grand River & on Carpenter st EB and WB between Dequindre and Jos. Compau.

Project Visitors:
Jim Petronski

Materials:
42" pull barricades, Advance warning signs

Attachments:
photos

Reviewed By: Carly Taylor Carly Taylor
Aug 17 2020 9:19 AM
(Signature)

(Date)