



City of Detroit

Inspector's Daily Report

7/24/2020 11:27 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/22/2020	Day of Week Wednesday	Seq. No. 1	Import Date 7/29/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 72 ° F High: 84 ° F		Weather Overcast & Breezy			



Inspector's Daily Report

7/24/2020 11:27 AM

FieldManager 5.3c

Comments

West Grand Boulevard from Linwood Avenue to Grand River Road.

West Side Concrete (WSC), Superintendent Lety Deleon.

7:30 AM - 4:00 PM

WSC set up arrowboard, channelizers and drums along eastbound West Grand Blvd., from Grand River Rd. to Linwood Ave.

Along the Boulevard WSC set forms, placed aggregate base, compacted aggregate base and existing aggregate base, installed felt paper for expansion joints at the beginning and every applicable 48.00 ft. interval, cast new concrete flags, cast integrated curbs where encountered, trowelled contraction joints generally at 6.0 ft centers, broom finished, applied curing agent, stripped some of the forms and fine graded adjacent greenbelts.

WSC adjusted the cover of an existing PLD manhole located near the southwest corner of West Grand Boulevard and Lawton Street.

A film clip was being made at the Lee Plaza Building located at the southeast corner of West Grand Boulevard and Lawton Street. This outside activity effected the order of concrete placement, but not in any dramatic way. The film makers did not damage the new work.

WSC returned to the site in the afternoon, placed topsoil and spread grass seed along the greenbelts adjacent to the newly cast concrete sidewalk.

TOTAL - No sidewalk removed this day.

TOTAL - 2681.00 sqft. sidewalk cast, 3.00 ft, 6.00 ft and 8.00 ft. wide matching existing as applicable, 4 inch thick McCoig Mix # P1-DETM concrete.

QA Somat - 5.6% / 82*f / 4.5" slump.

QC Driesenga - 6.2% air / 83*f / 4.5" slump.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today. Sink hole at Vinewood Street remains barricaded with barrels and caution tape.

Attachments:

- McCoid concrete tickets 1, 2 and 3;
- QC: Driesenga concrete field test report; and,
- Sidewalk Removal Location Sheet 1 and 2 for 20200720, 20200721 and 20200722.

Covid-19 check: 96.8*f



Inspector's Daily Report

7/24/2020 11:27 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Curb, Conc, Detail CD, Modified	_60370010360		PW-7018	0000	28.000	Ft	West Grand Boulevard from Linwood Avenue to Grand River Road.		
Contractor: West Side Concrete Company									
Item Remarks: Eastbound side only.							change to integrated curb		
Concrete, Grade P1						0.78	Cyd		
Material Remarks: 28.00 ft. x 1.5 x 0.50 ft. / 27 cuft. per cuyd. = 0.78 cuys.									
McCoid Mix # P1-MDOT.									
Visually identified and accepted.									
Curing Compound, White						0.00	Gal		
Material Remarks: Curb integrated with sidewalk.									
Joint Filler, Fiber						0.00	Syd		
Material Remarks: Curb integrated with sidewalk.									
Dr Structure Cover, Adj, Case 2, 4037050	0935		PW-7018	0000	1.000	Ea	West Grand Boulevard from Linwood Avenue to Grand River Road.		
Modifie d, Adj									
Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven									
Item Remarks: Work performed by West Side Concrete.									
Concrete, Grade P1						0.13	Cyd		
Material Remarks: McCoid Mix # P1-MDOT.									
Visually identified and accepted.									
Sidewalk, Conc, 4 inch, Modified	_80270110400		PW-7018	0000	2,681.000	Sft	West Grand Boulevard from Linwood Avenue to Grand River Road.		
Contractor: West Side Concrete Company									
Item Remarks: Eastbound side only.									
Concrete, Grade P1						32.77	Cyd		
Material Remarks: 2681.00 sqft. x 0.33 ft. / 27 cuft. per cuyd. = 32.77 cuys.									
McCoid Mix # P1-MDOT.									
Visually identified and accepted.									
Curing Compound, White						107.24	Gal		
Material Remarks: 2681.00 Sft. / 1.00 Gal. per 25.00 Sft = 107.24 Gal.									
Product: Chem Master Safe Cure 1000 MDOT									
Visually identified and accepted.									
Joint Filler, Fiber						18.44	Syd		
Material Remarks: Material: W.R. Meadows Sealtight.									
Visually identified and accepted.									

Reviewed By: Carly Taylor Carly Taylor
Aug 17 2020 9:25 AM
(Signature)

(Date)