



City of Detroit

Inspector's Daily Report

11/23/2020 4:21 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/31/2020	Day of Week Friday	Seq. No. 1	Import Date 11/23/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 50 ° F High: 75 ° F		Weather Sunny			

Comments

Westside Concrete Co.begin at 7:30 am removing curbs and sidewalks on Carpenter between Conant and Dequindre. All areas were previously marked out by WSP Inspection staff, giving special attention to ADA standards. Special attention was given not to damage water sprinkler and all other private property. All concrete removed was removed from site. Contractor began to place forms for new concrete cur placement. Slopes and grades were checked and met City of Detroit standards. Concrete was delivered to job site by McCoig Materials and tested and approved by Somat Engineering and Dreisenga & Associates personnel. All concrete place was sprayed with MDOT approved curing compound. Concrete curbs were constructed in accordance with the specifications and the 2012 Michigan Department of Transportation Standard Specifications for Construction. No reinforcing bars are required. All new concrete placement and excavated areas were barricaded with cones and caution tape at the end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finshers	4	10.00	Backhoe	1	10.00
	Foreman	1	10.00	Bobcat	1	10.00
	Labors	3	10.00	Dump truck	2	10.00
	Operators	3	10.00	Excavator	1	10.00
				Pick up truck	2	10.00
				Pick up truck/ w Saw	1	10.00
				Stake truck	2	10.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Curb, Conc, Detail CD, Modified _60370010360 PW-7018									
Contractor: West Side Concrete Company									
Item Remarks: Final Filed Measured									
Concrete, Grade P1									
							1.55	Cyd	
Material Remarks: Visually Inspected									
Curing Compound, White									
							0.42	Gal	
Material Remarks: Visually Inspected									



City of Detroit

Inspector's Daily Report

11/23/2020 4:21 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Curb, Rem, Modified Contractor: West Side Concrete Company Item Remarks: Final Filed Measured	_2047002	0040	PW-7018	0000	596.200	Ft	Carpenter, Between Dequindre and Conant		
_Integral Curb and Sidewalk, 2 feet, Modified Contractor: West Side Concrete Company Item Remarks: Visually Inspected	_8037001	0430	PW-7018	0000	24.000	Ft	Carpenter between Dequindre and Conant		
Concrete, Grade P1 Material Remarks: McCoig Materials							1.49 Cyd		
Curing Compound, White Material Remarks: Visually Inspected							0.48 Gal		
_Integral Curb and Sidewalk, 2 feet, Rem, Modified Contractor: West Side Concrete Company Item Remarks: Visually Inspected	_2047001	0050	PW-7018	0000	24.000	Ft	Carpenter between Dequindre and Conant		

Reviewed By: Carly Taylor Carly Taylor
Jan 7 2021 2:51 PM
(Signature)

(Date)