



City of Detroit

## Inspector's Daily Report

8/12/2020 2:29 PM

FieldManager 5.3c

**Contract: \_PW-7018, City of Detroit Resurfacing 2020**

|                                                                                         |                               |                                 |                                 |                                                |                                                                  |
|-----------------------------------------------------------------------------------------|-------------------------------|---------------------------------|---------------------------------|------------------------------------------------|------------------------------------------------------------------|
| <b>IDR Date</b><br>8/11/2020                                                            | <b>Day of Week</b><br>Tuesday | <b>Seq. No.</b><br>1            | <b>Import Date</b><br>8/26/2020 | <b>Project Engineer</b><br>Jim Petronski - WSP | <b>Construction Engineer</b><br>Abdul Siddiqui - City of Detroit |
| <b>Inspector's Initials-Name</b><br>LE Lenoris Elliott                                  |                               |                                 |                                 | <b>Federal Project Number</b>                  | <b>Elec. Attachments</b><br>None                                 |
| <b>Prime Contractor</b><br>Fort Wayne Contracting / Ajax Paving Industries, a joint ven |                               |                                 |                                 |                                                |                                                                  |
| <b>Entered By</b><br>LE, Lenoris Elliott                                                |                               | <b>Revised By</b>               |                                 | <b>Revision Date</b>                           | <b>Revision No.</b>                                              |
| <b>Temperatures</b><br><b>Low:</b> 71 ° F <b>High:</b> 86 ° F                           |                               | <b>Weather</b><br>Partly Cloudy |                                 |                                                |                                                                  |



## Inspector's Daily Report

8/12/2020 2:29 PM

FieldManager 5.3c

### Comments

This writer laid out and marked the removal areas as needed for sidewalk, curb and approaches at following location:  
- SB JC Lodge SD from Vassar to Keeler

#### COVID 19 ONSITE TESTING:

Kobi Smith (WSP) performed a body temperature reading by using an infrared temperature gun on myself and reading at measured 97.1 Fahrenheit.

#### Posting:

No Postings

#### Attachments:

No attachments

STREET LOCATION: Tireman from Spinoza to SB Southfield Freeway Service Drive

#### CONTRACTOR ONSITE:

Westside Concrete Company

#### CONTRACTOR ACTIVITIES:

Westside Concrete Company: (Site Time 1:00PM to 5:00PM)

This writer relieved Damian Welborne (Onyx) of his duties at 1:15PM.

#### REMOVALS:

Continue removing as needed the existing 4" sidewalks, 4" sidewalks with tree roots, 6" sidewalks/drive approaches, 6" sidewalks with tree roots, service walks that were previously laid out and marked by the Lead Inspector.

L. Elliott (Somat) observed the removal activities and to assure that areas were not remove beyond the marked locations.

As directed by the Somat, tree roots were grinded down at the specified locations.

#### CONCRETE PLACEMENT:

Excavated areas were graded and 21AA crushed concrete was placed to approximate finish grade with compaction performed by using a walk behind vibratory plate compactor.

Formwork was continued by utilizing wooden boards.

Westside Concrete placed the McCoig Materials concrete mix design number P1-DETM for the PW-7018 HMA Mill & Resurfacing 2020 Major Roads project. The fresh concrete was stamped with company name and date. Upon finishing surface with hand tools, the ChemMasters Safe-Cure 1000 MDOT curing compound were applied by using a spray wand. Refer to Damian Welborne (Onyx) IDR for other related field observations.

#### TESTING:

There were no QC Certified concrete technicians onsite for the last 11 cubic yards of concrete placement.

#### Posting:

No Postings

#### Attachments:

No attachments

**Reviewed By:** Carly Taylor Carly Taylor  
Aug 31 2020 12:14 PM  
(Signature)

\_\_\_\_\_  
(Date)