



City of Detroit

Inspector's Daily Report

11/28/2020 3:03 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 10/5/2020	Day of Week Monday	Seq. No. 1	Import Date 12/1/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 43 ° F High: 57 ° F		Weather Clear			



Inspector's Daily Report

Comments

THREE SITES / ONE CONTRACTOR

FIRST SITE. Tireman Avenue from the East ROW of Spinoza Street to the West ROW of the Southbound Southfield Service Drive.

PK Contracting (PKC), Labor Foreman Ramiro Hernandez.

0900 Hrs – 1730 Hrs.

Along Tireman Ave., PKC travelled with arrow boards and traffic cones and painted:

- 6-inch wide white colored pedestrian cross walk markers and 18-inch wide white colored stop bars at SS (South Side), NS (North Side), WS (West Side) & ES (East Side) Tireman Ave. at Evergreen Road;

- 6-inch and 12-inch wide white colored pedestrian cross walk markers ES Tireman Ave. at Westwood St. and WS Tireman Ave. at Grandville St.;

- 12-inch wide white colored pedestrian cross walk markers SS Tireman Ave. at Westwood St., NS Tireman Ave. at Westwood St., SS Tireman Ave. at Grandville St. and NS Tireman Ave. at Grandville St.

- And an 18-inch wide white colored stop bar WB Tireman Ave. ES of Spinoza St.

See IDR written by D. Harris (WSP) for totals and postings.

SECOND SITE. Carpenter Avenue from the West ROW Dequinder Street to East ROW of Conant Street.

- 6-inch and 12-inch wide white colored pedestrian cross walk markers ES Mackay St. at Tireman Ave.;

- 12-inch wide white colored pedestrian cross walk markers NS Carpenter Ave. at Mackay St.;

- 12-inch wide white colored pedestrian cross walk markers and 18-inch wide white colored stop bars at SS Carpenter Street at Mackay St.;

- 18-inch wide white colored stop bars WB Carpenter St. at ES Dequinder St. and EB Carpenter Ave. at WS of Conant St.;

- And through with right turn arrow at EB Carpenter Ave. at WS of Conant St.

See IDR written by D. Harris (WSP) for totals and postings.

THIRD SITE. Sherwood Street from the North ROW Nevada Avenue to South ROW of 7 Mile Road.

- 6-inch wide white colored pedestrian cross walk markers and 18-inch wide white colored stop bar SS 7 Mile Rd. at Sherwood St., ES Mackay St. at Tireman Ave.;

- And through with right turn and through with left turn arrows arrow at SB Sherwood St. at NS of Nevada Ave.

See IDR written by D. Harris (WSP) for totals and postings.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.



City of Detroit

Inspector's Daily Report

11/28/2020 3:03 PM

FieldManager 5.3c

Attachments:

- None.

Covid-19 check: 96.9°F

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
P.K. Contracting, Inc.	Labor Foreman (Ramiro)	1	8.00	Arrow Board (truck mounted)	4	32.00
	Laborer	5	40.00	Compressor (truck mounted)	4	32.00
				Painting System, Endisys (tm)	2	16.00
				Steak Truck, Chevy	1	8.00
				Steak Truck, Ford	2	8.00
				Steak Truck, GM	1	8.00

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 1:25 PM
(Signature)

(Date)