



Michigan Department of Transportation

Inspector's Daily Report

11/3/2020 2:54 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 10/21/2020	Day of Week Wednesday	Seq. No. 1	Import Date 11/25/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 50 ° F High: 60 ° F		Weather Partly Cloudy w/periods of light rain			

Comments

7 am – Major Cement's crew arrived this morning and began clearing the site from any excavated materials which won't be utilized. They began laying out the changes on the pitch changes on the transition walls from the City's design Engineer. The crew began adjusting the transition wall and seat wall elevation changes by adjusting the end points per updated elevations and raising or lowering the ends and string lining them to make cuts or additions to the formwork.

Noon – The crew continued their seat wall adjustments throughout this point in the day's activities.

5:30 pm – The crew completed the seat/transition wall adjustments on all four structures. The contractor began cleaning up and preparing to leave for the day.

Soil and Erosion Control:

Silt fencing installed around 2 trees north of the work site

Filter fabric installed in the catch basins

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:

Postings:

None

Materials:

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Foreman	1	10.50	CAT Skidsteer	1	11.00
	Laborers	6	10.50	F750 Stake truck	1	10.50
	Operator	1	11.00	w/trailer		
	Superintendent	1	2.00	Ford Flatbed	1	2.00
				Foreman Pickup	1	10.50

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 2:42 PM
(Signature)

(Date)