



City of Detroit

# Inspector's Daily Report

11/25/2020 9:44 AM

FieldManager 5.3c

**Contract: \_PW-7018, City of Detroit Resurfacing 2020**

|                                                                                         |                              |                                 |                                  |                                                |                                                                  |
|-----------------------------------------------------------------------------------------|------------------------------|---------------------------------|----------------------------------|------------------------------------------------|------------------------------------------------------------------|
| <b>IDR Date</b><br>10/23/2020                                                           | <b>Day of Week</b><br>Friday | <b>Seq. No.</b><br>1            | <b>Import Date</b><br>11/25/2020 | <b>Project Engineer</b><br>Jim Petronski - WSP | <b>Construction Engineer</b><br>Steve Bannasch - City of Detroit |
| <b>Inspector's Initials-Name</b><br>KS Kobi Smith                                       |                              |                                 |                                  | <b>Federal Project Number</b>                  | <b>Elec. Attachments</b><br>None                                 |
| <b>Prime Contractor</b><br>Fort Wayne Contracting / Ajax Paving Industries, a joint ven |                              |                                 |                                  |                                                |                                                                  |
| <b>Entered By</b><br>KS, Kobi Smith                                                     |                              | <b>Revised By</b>               |                                  | <b>Revision Date</b>                           | <b>Revision No.</b>                                              |
| <b>Temperatures</b><br><b>Low:</b> 48 ° F <b>High:</b> 78 ° F                           |                              | <b>Weather</b><br>Partly Cloudy |                                  |                                                |                                                                  |

**Comments**

7 am—Westside Concrete continued to have activity on Carpenter St. working from I-75 EB saw cutting the areas laid out for ADA ramp replacements. The demo crew continued removing the dropped curbs and ADA Ramps which were laid out prior to today. The prep crew continued forming the new ADA ramp/curb Lay outs and landings.

Noon – The contractor continued to remove concrete curbs and ADA ramps on Carpenter working EB. Please see D. Harris' IDR's for additional information, manpower and equipment on this work performed today.

3:30 pm – The crews began clean up and dispersed for the day after completing all task performed today.

Soil and Erosion Control:  
None.

Traffic Control:  
Advance warning signs, traffic regulators w/signs and barricades on Carpenter st EB and WB between Dequindre and Conant.  
Project Visitors:

Materials:  
Attachments:

**Reviewed By:** Carly Taylor Carly Taylor  
Jan 12 2021 2:47 PM  
(Signature)

\_\_\_\_\_  
(Date)