



Michigan Department of Transportation

Inspector's Daily Report

6/10/2021 6:00 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 6/10/2021	Day of Week Thursday	Seq. No. 1	Import Date 6/14/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name VF Vincenzo Finazzo				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By VF, Vincenzo Finazzo		Revised By		Revision Date	Revision No.
Temperatures Low: 68 ° F High: 82 ° F		Weather Clear			

Comments

On site with Gibco Paving & Excavation observing the milling of Speed Humps. Gibco started their work at 7:30am on Crusade St. and finished their day at 6:00pm on Rossini St.

TOTAL MILLED POINTS : 21

LOCATIONS OF MILLING : (Number : Location)

- 4 : Crusade St. between E State Fair St. and Maddelein St.
- 1 : Maddelein St. between Crusade St. and Rex St.
- 1 : Rex St. between Maddelein St. and 7 Mile Rd.
- 1 : Redmond St. between Maddelein St. and 7 Mile Rd.
- 4 : Lappin St. between Crusade St. and Kelly Rd.
- 1 : Tacoma St. between Boulder St. and Cordell St.
- 2 : Manning St. between Crusade St. and Redmond St.
- 1 : Rossinni Dr. between Cordell St. and Shakespeare St.
- 1 : Cordell St. between Fairmount Dr. and Rossini Dr.
- 1 : Cordell St. between Edmore Dr. and Bringard Dr.
- 1 : Boulder St. between Edmore Dr. and Bringard Dr.
- 1 : Eastburn St. between Boulder St. and Redmond St.
- 1 : Fairmount Dr. between Brock St. and Crusade St.
- 1 : Rossini Dr. between Hayes St. and Brock St.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Forman	1	10.50	1 axial dump truck	1	10.50
	Laborers	3	10.50	1 Axial Trailer	1	10.50
	Operator	1	10.50	2 Axial Trailer	1	10.50
				CAT 279D with Milling Attachment	1	10.50
				Pickup Truck	1	10.50

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 10:25 AM
(Signature)

(Date)