

Century Cement Company, Inc.

12600 Sibley Road

Riverview, MI 48193

Phone: 734-284-8770

Fax: 734-284-9790

INVOICE DATE: 10/31/2021

PROJECT: PW-7035A

WORK COMPLETED DURING PERIOD: 2021

INVOICE NUMBER: PW-7035A #10

CPA NO: 6003417

SPO: 3051254

Kevin Surhigh Kevin Surhigh
Nov 11 2021 10:14 AM

COMPANY TAX ID: 38-1685508

INVOICE AMOUNT: \$ 284,947.12

RETAINAGE \$ 0.00

PAYMENT AMOUNT: \$ 284,947.12

Steven R. Bannasch Steven R. Bannasch
Nov 12 2021 5:47 PM

DocuSign

Richard Doherty Richard Doherty
City Engineer
Nov 15 2021 10:38 AM

DocuSign



AJ John Pighin
2021.11.09
16:52:46 -05'00'

APPROVED BY: _____

AJ Pighin, Corporate Secretary

Notes: No further retainer will be taken on this project.



Michigan Department of Transportation

Construction Pay Estimate Report

11/10/2021 12:23 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

Estimate Date	Estimate No.	Entered By	Estimate Type	Electronic File Created	All Contract Work Completed	Construction Started Date
10/31/2021	10	Theresa M Schuster	Semi-Monthly	No		5/12/2021
Prime Contractor Century Cement Company, Inc.				Managing Office Hubbell, Roth and Clark, Inc.		

Item Usage Summary

Item Description	Item Code	Prop. Line	Project	Category	Project Line No.	Item Type	Mod. No.	Quantity	Dollar Amount
_ Inspector Overtime Hours	8507040	0007	PW-7035A	0001	0015	EA	001	79.000	\$-4,147.50
_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	0010	00	000	450.000	\$62,775.00
_ Speed Hump, HMA, Modified	5017001	0001	PW-7035A	0001	0005	00	000	3,178.200	\$226,319.62

Total Estimated Item Payment: \$284,947.12

Time Charges

Site	Site Description	Site Method	Days Charged	Liq. Damages
00	Overall Contract Site	Working Days	0	\$0
Total Liquidated Damages:				\$0

Pre-Voucher Summary

Project	Voucher No.	Item Payment	Stockpile Adjustment	Dollar Amount
PW-7035A, 2021 HMA Speed Hump Installation	0010	\$284,947.12	\$0.00	\$284,947.12

Voucher Total: \$284,947.12

Summary

Current Voucher Total:	\$284,947.12	Earnings to date:	\$3,820,288.05
-Current Retainage:	\$0.00	- Retainage to date:	\$205,925.00
-Current Liquidated Damages:	\$0.00	- Liquidated Damages to date:	\$0.00
-Current Adjustments:	\$0.00	- Adjustments to date:	\$0.00
Total Estimated Payment:	\$284,947.12	Net Earnings to date:	\$3,614,363.05
		- Payments to date:	\$3,329,415.93
		Net Earnings this period:	\$284,947.12



Construction Pay Estimate Report

Estimate Certification

I certify the items included on this report constitute my estimate of work completed and due the contractor as of the date of this document. I also certify the prime contractor is meeting all requirements for minority percentages and the payrolls are current.

Kevin Surhigh

Kevin Surhigh

Nov 11 2021 10:14 AM

Kevin Surhigh (Project Engineer) and/or

(Date)

Steven R. Bannasch

Steven R. Bannasch
Nov 12 2021 5:47 PM

DocuSign

Steve Bannasch (Construction Engineer)

(Date)

Richard Doherty

Richard Doherty
City Engineer
Nov 15 2021 10:38 AM

DocuSign

DocuSign

Richard Doherty - City of Detroit (City Engineer)

(Date)



Construction Pay Estimate Amount Balance Report

Estimate: 10

11/10/2021 12:23 PM

Michigan Department of Transportation

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

Item Description	Item Code	Prop. Line	Project	Category	Authorized Quantity	Quantity This Estimate	Qty. Paid To Date	Total Qty. Placed	% Cpt	Unit Price	Dollar Amt. Paid To Date
_ Inspector Overtime Hours	8507040	0007	PW-7035A	0001	1,000.000	79.000	851.500	851.500	85%	-52.50000	-\$44,703.75
_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	4,000.000	450.000	3,540.000	3,540.000	89%	139.50000	\$493,830.00
_ Speed Hump, HMA, Modified	5017001	0001	PW-7035A	0001	50,000.000	3,178.200	47,341.129	47,341.129	95%	71.21000	\$3,371,161.80

Percentage of Contract Completed(curr): 94%

(total paid to date / total of all authorized work)

Total Amount Paid This Estimate: \$284,947.12

Total Amount Paid To Date: \$3,820,288.05