

CONCRETE FIELD QA/QC INSPECTION REPORT

Project: <u>Conner</u>				Mix Type: <u>P1</u>		Theo. Unit Weight: <u>—</u>		Air Spec.: <u>5.5-8.5%</u>	
Contractor: <u>Century</u>				Mix ID: <u>P1-DETR-1</u>		Theo. Yield: <u>—</u>		Slump Spec.: <u>6" Max</u>	
Consultant: <u>CCT</u>				Lot No.: <u>—</u>		Supplier: <u>Hercules</u>		Temp. Spec.: <u>50°F-90°F</u>	
Tester: <u>Kay</u>				Sublot No.: <u>—</u>		Plant: <u>4</u>		Time Spec.: <u>90 Min Max</u>	
Signature: <u>Rajiv</u>				Date: <u>6-30-21</u>					

Test No.	Ticket No.	Yds./Cum.	No. of Cylinders	Batch Time	Empty Time	Air Content	Slump	Concrete Temp	Air Temp.	Unit Weight	Yield
QC-1	423228	11/11	4	513A	645A	6.9%	5.5"	85°F	75°F	—	—
QC-2	423243	11/32	—	749A	845A	8.0%	5.25"	81°F	75°F	—	—
QC-3	423257	11/55	4	1057A	12P	6.7%	4.5"	84°F	76°F	—	—
QC-4	423270	11/77	—	1212P	120P	7.3%	5.25"	86°F	79°F	—	—
QC-5	423280	11/99	—	134P	314P	7.3%	5"	83°F	81°F	—	—
QC-6	423289	11/121	2	322P	420P	8.0%	5.25"	86°F	82°F	—	—

General Location: Pavement

Test No.	Cylinder ID	Location:
QC-1	Set 1	NB Conner @ Vernal on sidewalk
QC-3	Set 2	NB Conner South of Chandler Park Chandler Park
QC-6	Set 3	NB Conner South of Chandler Park

Total Volume: 121 cyd's

Comments: _____

Client: _____

 Date: _____
 CCT No.: _____
 Page: _____