

PROGRESS SCHEDULE

Information required by MDOT in order to establish a construction schedule.

Distribution: Original - Project Files

FILE 101

CONTROL SECTION	JOB NUMBER PW-7005	☒ INITIAL	☐ UPDATE
PROPOSAL ITEM NUMBER Kercheval Streetscape - SHEET 1	LETTING DATE		

OUTLINE OF PROPOSED ORDER OF WORK FOR CONTROLLING WORK ITEMS.

CONTROLLING WORK ITEM	DURATION OF CONTROLLING OPERATION	
	START (Date/Work Day)	COMPLETE (Date/Work Day)
☐ CALENDAR DAY ☐ WORK DAY ☐ CALENDAR DATE		
ATTACHMENT		
☐ CRITICAL PATH		
☐ BAR CHART		
☐ LINEAR SCHEDULE		
Filming Existing Conditions	5/6/20	5/6/20
NTP	5/13/20	
Survey	5/13/20	5/14/20
Mobilization	5/13/20	
Phase I, Stage 1 (Mt Elliott to St Jean - South Side)	5/13/20	6/24/20
Temp Pavement Marking	5/13/20	5/13/20
Traffic Control for Stage 1	5/13/20	5/13/20
Soil Erosion Control	5/13/20	5/14/20
Milling	5/14/20	5/20/20
Saw Cutting and Removal of Roadway Pavement & Sidewalks	5/18/20	5/24/20
Underground	5/25/20	5/31/20
Electrical Underground Rough In	5/25/20	6/5/20
Concrete Base	6/1/20	6/7/20
Concrete Curb & Planters	6/8/20	6/14/20

REMARKS

Summary Sequence:

Stage 1, Phase I (Mt. Elliott to St Jean South Side) - 5/13/20 to 6/24/20 - 6 weeks

Stage 1, Phase II (Mt Elliott to St Jean North Side) - 6/25/20 to 8/6/20 - 6 weeks

Stage 1, Phase III (Mt Elliott to St Jean) - (8/7/20 to 8/14/20) - 1 week to finalize concrete / planters

Sheet 1 of 3

Update 5 6 20

CONTRACT COMPLETION WORKDAYS		Conformance with progress clause and proposal (Maintain traffic requirements) ☐ Yes	
OPEN TO TRAFFIC DATE(S) WORKDAYS		Overlapping dates? ☐ No ☐ Yes, If yes, attach justification.	
A + B bid? ☐ No ☐ Yes, If yes, enter date(s): _____		If A + B bid or rental (lane/bridge/ramp), is schedule in accordance with contract? ☐ Yes	
Lane/Bridge/Ramp rental ☐ No ☐ Yes		Incentive/ Disincentive? ☐ No ☐ Yes	
		If yes, enter maximum total incentive amount: \$ _____	
CONTRACTOR NAME (PRINT) Major Cement Co		LOCAL AGENCY	DATE
CONTRACTOR SIGNATURE	DATE	MDOT APPROVAL - CONSTRUCTION/PROJECT ENGINEER (Signature)	DATE

PROGRESS SCHEDULE

Information required by MDOT in order to establish a construction schedule.

Distribution: Original - Project Files

FILE 101

CONTROL SECTION	JOB NUMBER PW-7005	☒ INITIAL	☐ UPDATE
PROPOSAL ITEM NUMBER Kercheval Streetscape - SHEET 2	LETTING DATE		

OUTLINE OF PROPOSED ORDER OF WORK FOR CONTROLLING WORK ITEMS.

CONTROLLING WORK ITEM	DURATION OF CONTROLLING OPERATION	
	START (Date/Work Day)	COMPLETE (Date/Work Day)
☐ CALENDAR DAY ☐ WORK DAY ☐ CALENDAR DATE		
☐ CRITICAL PATH ☐ BAR CHART ☐ LINEAR SCHEDULE		
Phase I, Stage 1 (Mt Elliott to St Jean - South Side)		
Concrete Sidewalks	6/8/20	6/24/20
Asphalt Paving - Conditioning, Base & Surface	5/18/20	6/21/20
Pavement Markings - Open South Side Traffic after completion	6/22/20	6/24/20
Phase I, Stage 2 (Mt Elliot to Parker St - North Side)	6/25/20	8/6/20
Temp Pavement Marking	6/25/20	6/26/20
Traffic Control for Stage 1	6/26/20	6/28/20
Soil Erosion Control	6/25/20	6/26/20
Milling	6/29/20	7/3/20
Saw Cutting and Removal of Roadway Pavement & Sidewalks	7/6/20	7/12/20
Underground	7/13/20	7/19/20
Electrical Underground Rough In	7/13/20	7/19/20
Concrete Base	7/20/20	7/26/20
Concrete Curb & Planters	7/27/20	8/2/20

REMARKS

5 6 20 Update
Sheet 2 of 3

CONTRACT COMPLETION WORKDAYS		Conformance with progress clause and proposal (Maintain traffic requirements) ☐ Yes	
OPEN TO TRAFFIC DATE(S) WORKDAYS		Overlapping dates? ☐ No ☐ Yes, If yes, attach justification.	
A + B bid? ☐ No ☐ Yes, If yes, enter date(s): _____		If A + B bid or rental (lane/bridge/ramp), is schedule in accordance with contract? ☐ Yes	
Lane/Bridge/Ramp rental ☐ No ☐ Yes		Incentive/ Disincentive? ☐ No ☐ Yes	
		If yes, enter maximum total incentive amount: \$ _____	
CONTRACTOR NAME (PRINT) Major Cement Co		LOCAL AGENCY	DATE
CONTRACTOR SIGNATURE	DATE	MDOT APPROVAL - CONSTRUCTION/PROJECT ENGINEER (Signature)	DATE

PROGRESS SCHEDULE

Information required by MDOT in order to establish a construction schedule.

Distribution: Original - Project Files

FILE 101

CONTROL SECTION	JOB NUMBER PW-7005	☒ INITIAL	☐ UPDATE
PROPOSAL ITEM NUMBER Kercheval Streetscape - SHEET 3	LETTING DATE		

OUTLINE OF PROPOSED ORDER OF WORK FOR CONTROLLING WORK ITEMS.

CONTROLLING WORK ITEM	DURATION OF CONTROLLING OPERATION	
	START (Date/Work Day)	COMPLETE (Date/Work Day)
☐ CALENDAR DAY ☐ WORK DAY ☐ CALENDAR DATE		
ATTACHMENT		
☐ CRITICAL PATH		
☐ BAR CHART		
☐ LINEAR SCHEDULE		
Phase I, Stage 2 (Mt Elliot to St Jean - North Side)		
Concrete Sidewalks	7/13/20	8/6/20
Asphalt Paving - Conditioning, Base & Surface	7/27/20	8/2/20
Pavement Markings - Open to Traffic after completion	8/3/20	8/6/20
Phase I, Stage 3 (Mt Elliot to St Jean)	8/7/20	8/14/20
Complete Planters as needed	8/7/20	8/14/20
Electrical Finish subject to design updates and lead times		8/14/20
Bus Shelter - Subject to release and lead time		8/14/20
Permanent Signage	8/1/20	8/14/20
Landscaping - Seasonal	10/1/20	10/31/20
Site Furnishings - Confirm lead times	10/1/20	10/31/20
Traffic Control per Mast Arm approval and lead time assuming end of Feb release, including concrete work	10/1/20	10/31/20

REMARKS

5 6 20 Update
Sheet 3 of 3

CONTRACT COMPLETION WORKDAYS		Conformance with progress clause and proposal (Maintain traffic requirements) ☐ Yes	
OPEN TO TRAFFIC DATE(S) WORKDAYS		Overlapping dates? ☐ No ☐ Yes, If yes, attach justification.	
A + B bid? ☐ No ☐ Yes, If yes, enter date(s): _____		If A + B bid or rental (lane/bridge/ramp), is schedule in accordance with contract? ☐ Yes	
Lane/Bridge/Ramp rental ☐ No ☐ Yes		Incentive/ Disincentive? ☐ No ☐ Yes	
CONTRACTOR NAME (PRINT) Major Cement Co		If yes, enter maximum total incentive amount: \$ _____	
CONTRACTOR SIGNATURE		LOCAL AGENCY	DATE
DATE	MDOT APPROVAL - CONSTRUCTION/PROJECT ENGINEER (Signature)	DATE	