

PROGRESS SCHEDULE

information required by MDOT in order to establish a construction schedule.

Distribution: Original - Project Files

FILE 101

CONTROL SECTION	JOB NUMBER PW-7005	☒ INITIAL	☐ UPDATE
PROPOSAL ITEM NUMBER Kercheval Streetscape - SHEET 1	LETTING DATE		

OUTLINE OF PROPOSED ORDER OF WORK FOR CONTROLLING WORK ITEMS.

CONTROLLING WORK ITEM	DURATION OF CONTROLLING OPERATION	
	START (Date/Work Day)	COMPLETE (Date/Work Day)
☒ CALENDAR DAY ☐ WORK DAY ☐ CALENDAR DATE ATTACHMENT ☒ CRITICAL PATH ☐ BAR CHART ☐ LINEAR SCHEDULE		
Filming Existing Conditions - Complete	5/6/20	5/6/20
PW-7005 streetscape merged with DWSD utilities - REVISION	6/5/20	11/22/20
Water Main DURATION - COMPLETE	6/5/20	7/6/20
Start and Mobilization for Water Main - COMPLETE	6/5/20	6/5/20
Excavate & Install Water Main - COMPLETE	6/6/20	6/16/20
Perform Pressure & Bacterial Test - COMPLETE	6/17/20	6/22/20
Perform Water main connections - COMPLETE	6/23/20	6/29/20
Transfer Water Services to the New Watermain - COMPLETE	6/30/20	7/3/20
Fourth of July Holiday - COMPLETE	7/4/20	7/4/20
Abandon Existing Watermain - COMPLETE	7/5/20	7/6/20
Completion of Watermain - COMPLETE	7/6/20	7/6/20

REMARKS

Summary Sequence:
 DWSD Water Main (Baldwin to Van Dyke)
 Stage 1, Phase I (Mt. Elliott to St Jean South Side)
 DWSD Water main Baldwin to Sheridan
 Stage 1, Phase II (Mt Elliott to St Jean North Side)
 DWSD Water main Baldwin to Fields and Kercheval to Vernor
 Stage 1, Phase III (Mt Elliott to St Jean)

Sheet 1 of 7
Update 7 30 20

CONTRACT COMPLETION		Conformance with progress clause and proposal (Maintain traffic requirements) ☐ Yes	
WORKDAYS		Overlapping dates? ☐ No ☐ Yes. If yes, attach justification.	
OPEN TO TRAFFIC DATE(S)		If A + B bid or rental (lane/bridge/ramp), is schedule in accordance with contract? ☐ Yes	
WORKDAYS		Incentive/ Disincentive? ☐ No ☐ Yes	
A + B bid? ☐ No ☐ Yes, If yes, enter date(s):		If yes, enter maximum total incentive amount: \$	
Lane/Bridge/Ramp rental ☐ No ☐ Yes			
CONTRACTOR NAME (PRINT)		LOCAL AGENCY	DATE
Major Cement Co			
CONTRACTOR SIGNATURE	DATE	MDOT APPROVAL - CONSTRUCTION/PROJECT ENGINEER (Signature)	DATE

PROGRESS SCHEDULE

Information required by MDOT in order to establish a construction schedule.

Distribution: Original - Project Files

FILE 101

CONTROL SECTION	JOB NUMBER PW-7005	☐ INITIAL	☒ UPDATE
PROPOSAL ITEM NUMBER Kercheval Streetscape - SHEET 2	LETTING DATE		

OUTLINE OF PROPOSED ORDER OF WORK FOR CONTROLLING WORK ITEMS.

CONTROLLING WORK ITEM	DURATION OF CONTROLLING OPERATION	
	START (Date/Work Day)	COMPLETE (Date/Work Day)
☒ CALENDAR DAY ☐ WORK DAY ☐ CALENDAR DATE ☒ CRITICAL PATH ☐ BAR CHART ☐ LINEAR SCHEDULE		
NTP - PW 7005 Streetscape portion	6/10/20	
Survey- COMPLETE	6/8/20	6/9/20
Mobilization- COMPLETE	6/10/20	6/10/20
Stage 1 (Mt Elliott to St Jean - South Side) - 9 weeks	6/10/20	8/12/20
Temp Pavement Marking- COMPLETE	6/10/20	6/12/20
Traffic Control for Stage 1- COMPLETE	6/10/20	6/12/20
Soil Erosion Control- COMPLETE	6/10/20	6/12/20
Milling - All areas outside of Watermain limits / Baldwin to Van Dyke- COMPLETE	6/12/20	6/17/20
Base Repair- COMPLETE	6/18/20	6/20/20
Conditioning- COMPLETE	6/21/20	6/28/20
Leveling Course- COMPLETE	6/29/20	7/6/20
Removals- COMPLETE	7/7/20	7/10/20
Underground - Drainage & Electrical	7/11/20	8/2/20

REMARKS

Sheet 2 of 7

Update 7 30 20

CONTRACT COMPLETION WORKDAYS		Conformance with progress clause and proposal (Maintain traffic requirements) ☐ Yes	
OPEN TO TRAFFIC DATE(S) WORKDAYS		Overlapping dates? ☐ No ☐ Yes, If yes, attach justification.	
A + B bid? ☐ No ☐ Yes, If yes, enter date(s): _____		If A + B bid or rental (lane/bridge/ramp), is schedule in accordance with contract? ☐ Yes	
Lane/Bridge/Ramp rental ☐ No ☐ Yes		Incentive/ Disincentive? ☐ No ☐ Yes	
CONTRACTOR NAME (PRINT) Major Cement Co		If yes, enter maximum total incentive amount: \$ _____	
CONTRACTOR SIGNATURE		LOCAL AGENCY	DATE
DATE	MDOT APPROVAL - CONSTRUCTION/PROJECT ENGINEER (Signature)	DATE	

PROGRESS SCHEDULE

Information required by MDOT in order to establish a construction schedule.

Distribution: Original - Project Files

FILE 101

CONTROL SECTION	JOB NUMBER PW-7005	☒ INITIAL	☐ UPDATE
PROPOSAL ITEM NUMBER Kercheval Streetscape - SHEET 3	LETTING DATE		

OUTLINE OF PROPOSED ORDER OF WORK FOR CONTROLLING WORK ITEMS.

CONTROLLING WORK ITEM	DURATION OF CONTROLLING OPERATION	
	START (Date/Work Day)	COMPLETE (Date/Work Day)
☒ CALENDAR DAY ☐ WORK DAY ☐ CALENDAR DATE ATTACHMENT ☒ CRITICAL PATH ☐ BAR CHART ☐ LINEAR SCHEDULE		
Stage 1 (Mt Elliott to St Jean - South Side)		
Baldwin thru Van Dyke (Limits of water main upgrade)		
Milling - COMPLETE	7/7/20	7/10/20
Base Repair, including water main trench - COMPLETE	7/11/20	7/15/20
Conditioning - COMPLETE	7/16/20	7/18/20
Leveling Course - COMPLETE	7/19/20	7/22/20
Removals - COMPLETE	7/23/20	7/27/20
Underground - Storm & Electrical - COMPLETE	7/28/20	7/31/20
Curb, Pavement Base & Sidewalk Baldwin to Sheridan - Started but STOPPED due to Utility work	7/13/20	7/24/20
Stop Work		7/24/20
Resume Work		8/3/20
Curb, Pavement Base & Sidewalk E Grand to Sheridan & Baldwin to Parker	8/3/20	8/12/20

REMARKS

Sheet 3 of 7

Update 7 30 20

CONTRACT COMPLETION WORKDAYS		Conformance with progress clause and proposal (Maintain traffic requirements) ☐ Yes	
OPEN TO TRAFFIC DATE(S) WORKDAYS		Overlapping dates? ☐ No ☐ Yes, If yes, attach justification.	
A + B bid? ☐ No ☐ Yes, If yes, enter date(s): _____		If A + B bid or rental (lane/bridge/ramp), is schedule in accordance with contract? ☐ Yes	
Lane/Bridge/Ramp rental ☐ No ☐ Yes		Incentive/ Disincentive? ☐ No ☐ Yes	
CONTRACTOR NAME (PRINT) Major Cement Co		If yes, enter maximum total incentive amount: \$ _____	
CONTRACTOR SIGNATURE	DATE	LOCAL AGENCY	DATE
		MDOT APPROVAL - CONSTRUCTION/PROJECT ENGINEER (Signature)	DATE

PROGRESS SCHEDULE

information required by MDOT in order to establish a construction schedule.

Distribution: Original - Project Files

FILE 101

CONTROL SECTION	JOB NUMBER PW-7005	☒ INITIAL	☐ UPDATE
PROPOSAL ITEM NUMBER Kercheval Streetscape - SHEET 4	LETTING DATE		

OUTLINE OF PROPOSED ORDER OF WORK FOR CONTROLLING WORK ITEMS.

CONTROLLING WORK ITEM	DURATION OF CONTROLLING OPERATION	
	START (Date/Work Day)	COMPLETE (Date/Work Day)
☒ CALENDAR DAY ☐ WORK DAY ☐ CALENDAR DATE ATTACHMENT ☒ CRITICAL PATH ☐ BAR CHART ☐ LINEAR SCHEDULE		
DWSD Water main upgrade from 6" to 8" Baldwin to Sheridan South Side	8/3/20	8/23/20
Mobilize / Material Delivery	8/3/20	8/4/20
Removals	8/4/20	8/5/20
Install Watermain	8/6/20	8/12/20
Testing	8/13/20	8/20/20
Connections and Services	8/21/20	8/23/20
Concrete Curb, Pavement & Sidewalk - Baldwin to Sheridan	8/24/20	9/6/20

REMARKS

Sheet 4 of 7

Update 7 30 20

CONTRACT COMPLETION WORKDAYS		Conformance with progress clause and proposal (Maintain traffic requirements) ☐ Yes	
OPEN TO TRAFFIC DATE(S) WORKDAYS		Overlapping dates? ☐ No ☐ Yes, If yes, attach justification.	
A + B bid? ☐ No ☐ Yes, If yes, enter date(s): _____		If A + B bid or rental (lane/bridge/ramp), is schedule in accordance with contract? ☐ Yes	
Lane/Bridge/Ramp rental ☐ No ☐ Yes		Incentive/ Disincentive? ☐ No ☐ Yes	
CONTRACTOR NAME (PRINT) Major Cement Co		If yes, enter maximum total incentive amount: \$ _____	
CONTRACTOR SIGNATURE		LOCAL AGENCY	DATE
DATE	MDOT APPROVAL - CONSTRUCTION/PROJECT ENGINEER (Signature)	DATE	

PROGRESS SCHEDULE

Information required by MDOT in order to establish a construction schedule.

Distribution: Original - Project Files

FILE 101

CONTROL SECTION	JOB NUMBER PW-7005	☒ INITIAL	☐ UPDATE
PROPOSAL ITEM NUMBER Kercheval Streetscape - SHEET 5	LETTING DATE		

OUTLINE OF PROPOSED ORDER OF WORK FOR CONTROLLING WORK ITEMS.

CONTROLLING WORK ITEM	DURATION OF CONTROLLING OPERATION	
	START (Date/Work Day)	COMPLETE (Date/Work Day)
☒ CALENDAR DAY ☐ WORK DAY ☐ CALENDAR DATE ATTACHMENT ☒ CRITICAL PATH ☐ BAR CHART ☐ LINEAR SCHEDULE		
Stage 2 (Mt Elliott to St Jean - North Side)	9/7/20	
Traffic Control & Temp Markings	9/7/20	9/8/20
Milling	9/9/20	9/13/20
Base Repair	9/14/20	9/18/20
Conditioning	9/15/20	9/20/20
Leveling Course	9/21/20	9/27/20
Removals	9/28/20	10/4/20
Drainage - Except Baldwin to Fields	9/30/20	10/4/20
Electrical underground & pole bases - Except Baldwin to Fields	9/29/20	10/11/20
Concrete Curb - Except Baldwin to Fields	10/12/20	10/18/20
Sidewalks - Except Baldwin to Fields	10/19/20	10/25/20

REMARKS

Sheet 5 of 7

Update 7 30 20

CONTRACT COMPLETION WORKDAYS		Conformance with progress clause and proposal (Maintain traffic requirements) ☐ Yes	
OPEN TO TRAFFIC DATE(S) WORKDAYS		Overlapping dates? ☐ No ☐ Yes, If yes, attach justification.	
A + B bid? ☐ No ☐ Yes, If yes, enter date(s): _____		If A + B bid or rental (lane/bridge/ramp), is schedule in accordance with contract? ☐ Yes	
Lane/Bridge/Ramp rental ☐ No ☐ Yes		Incentive/ Disincentive? ☐ No ☐ Yes	
CONTRACTOR NAME (PRINT) Major Cement Co		If yes, enter maximum total incentive amount: \$ _____	
CONTRACTOR SIGNATURE		LOCAL AGENCY	DATE
DATE	MDOT APPROVAL - CONSTRUCTION/PROJECT ENGINEER (Signature)	DATE	

PROGRESS SCHEDULE

Information required by MDOT in order to establish a construction schedule.

Distribution: Original - Project Files

FILE 101

CONTROL SECTION	JOB NUMBER PW-7005	☒ INITIAL	☐ UPDATE
PROPOSAL ITEM NUMBER Kercheval Streetscape - SHEET 6	LETTING DATE		

OUTLINE OF PROPOSED ORDER OF WORK FOR CONTROLLING WORK ITEMS.

CONTROLLING WORK ITEM			ATTACHMENT	DURATION OF CONTROLLING OPERATION	
☒ CALENDAR DAY	☐ WORK DAY	☐ CALENDAR DATE	☒ CRITICAL PATH ☐ BAR CHART ☐ LINEAR SCHEDULE	START (Date/Work Day)	COMPLETE (Date/Work Day)
DWSD Water main upgrade from 6" to 8" Baldwin to Fields North Side				9/28/20	10/18/20
Mobilize / Material Delivery				9/28/20	9/29/20
Removals				9/30/20	10/4/20
Install Watermain				10/5/20	10/10/20
Testing				10/11/20	10/14/20
Connections				10/15/20	10/18/20
DWSD Water Main upgrade Kercheval to Vernor at Baldwin				10/15/20	10/31/20
Drainage & Electrical underground / pole bases - Baldwin to Field				10/11/20	10/23/20
Curb, Pavement & Sidewalk - Baldwin to Fields				10/19/20	10/25/20

REMARKS

Sheet 6 of 7

Update 7 30 20

CONTRACT COMPLETION		Conformance with progress clause and proposal (Maintain traffic requirements) ☐ Yes	
WORKDAYS		Overlapping dates? ☐ No ☐ Yes, If yes, attach justification.	
OPEN TO TRAFFIC DATE(S)		If A + B bid or rental (lane/bridge/ramp), is schedule in accordance with contract? ☐ Yes	
WORKDAYS		Incentive/ Disincentive? ☐ No ☐ Yes	
A + B bid? ☐ No ☐ Yes, If yes, enter date(s):		If yes, enter maximum total incentive amount: \$	
Lane/Bridge/Ramp rental ☐ No ☐ Yes			
CONTRACTOR NAME (PRINT)		LOCAL AGENCY	DATE
Major Cement Co			
CONTRACTOR SIGNATURE	DATE	MDOT APPROVAL - CONSTRUCTION/PROJECT ENGINEER (Signature)	DATE

PROGRESS SCHEDULE

Information required by MDOT in order to establish a construction schedule.

Distribution: Original - Project Files

FILE 101

CONTROL SECTION	JOB NUMBER PW-7005	☒ INITIAL	☐ UPDATE
PROPOSAL ITEM NUMBER Kercheval Streetscape - SHEET 7	LETTING DATE		

OUTLINE OF PROPOSED ORDER OF WORK FOR CONTROLLING WORK ITEMS.

CONTROLLING WORK ITEM	DURATION OF CONTROLLING OPERATION	
	START (Date/Work Day)	COMPLETE (Date/Work Day)
☒ CALENDAR DAY ☐ WORK DAY ☐ CALENDAR DATE ☒ CRITICAL PATH ☐ BAR CHART ☐ LINEAR SCHEDULE		
Stage 3 (Mt Elliot to St Jean)	10/26/20	11/1/20
Complete Planters / Islands as needed	10/26/20	11/1/20
North Side wearing / top course	11/2/20	11/8/20
South Side wearing / top course	11/9/20	11/15/20
Pavmt Marking	11/16/20	11/22/20
Bus Shelter - Subject to release and lead time	11/2/20	11/15/20
Permanent Signage	11/2/20	11/15/20
Electrical Finish subject to design updates and lead times	11/2/20	11/15/20
Landscaping - Seasonal	11/2/20	11/15/20
Site Furnishings - Confirm lead times	10/1/20	11/15/20
Traffic Control per Mast Arm approval and lead time assuming end of Feb release, including concrete work	10/1/20	11/15/20

REMARKS

7 30 20 Update
Sheet 7 of 7

CONTRACT COMPLETION WORKDAYS		Conformance with progress clause and proposal (Maintain traffic requirements) ☐ Yes	
OPEN TO TRAFFIC DATE(S) WORKDAYS		Overlapping dates? ☐ No ☐ Yes, If yes, attach justification.	
A + B bid? ☐ No ☐ Yes, If yes, enter date(s): _____		If A + B bid or rental (lane/bridge/ramp), is schedule in accordance with contract? ☐ Yes	
Lane/Bridge/Ramp rental ☐ No ☐ Yes		Incentive/ Disincentive? ☐ No ☐ Yes	
CONTRACTOR NAME (PRINT) Major Cement Co		If yes, enter maximum total incentive amount: \$ _____	
CONTRACTOR SIGNATURE		LOCAL AGENCY	DATE
DATE	MDOT APPROVAL - CONSTRUCTION/PROJECT ENGINEER (Signature)	DATE	