



City of Detroit

Inspector's Daily Report

11/17/2020 10:04 AM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 10/5/2020	Day of Week Monday	Seq. No. 1	Import Date N/A	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name CAT Carly A Taylor				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By CAT, Carly A Taylor		Revised By		Revision Date	Revision No.
Temperatures Low: 41 ° F High: 65 ° F		Weather Sunny			

Comments

IDR completed on behalf of Kobi Smith.

Major Cement had a sawcutter come to the site in the afternoon to saw cut the pavement removal and curb removal boundaries. This area was layed out prior to today's date. I did however agree with the lay out this morning with Joe S.

with Major according to the contract lay out drawing C301. The pavement was 14" deep at the thickest area near the intersection of Plainview and Puritan.

Soil and Erosion:

No SESC has been set up yet. All catch basins within the work zone are already 100% plugged at least at the top of the catch basin. We plan to further investigate in the days coming.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Sawcutter	1	2.00	Diamond Blade	1	2.00
	Superintendant	1	4.00	Concrete Saw		

Reviewed By: _____

(Signature)

(Date)