



City of Detroit

Inspector's Daily Report

11/17/2020 9:58 AM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 10/7/2020	Day of Week Wednesday	Seq. No. 1	Import Date N/A	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name CAT Carly A Taylor				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By CAT, Carly A Taylor		Revised By		Revision Date	Revision No.
Temperatures Low: 44 ° F High: 68 ° F		Weather Mostly Sunny			

Comments

IDR completed on behalf of Kobi Smith.

7 am – Majors crew arrived this morning and performed a walkthrough of the areas for removal with Joe S. (Major), the

Operators, the laborers and Myself. The contractor began removing the sidewalk areas first from north to south to the curb line on the west removal area and from east to west at the east removal area back to the curb line. The existing brick pavers for the flower bed were carefully removed by hand for the community to potentially reuse them. The existing park sign was carefully removed and placed to the side at the NE limits of the construction site.

Noon – The operators began removing the HMA and pavement together working from the Plainview/Puritan intersection working to the west removal limits for the pavement. The south line of separation was achieved by saw cutting the pavement earlier this week. They removed the pavement to the full depth of concrete leaving the sub base materials in place. This work was performed following MDOT Spec section 204.03 and salvage section 205.03 for the brick pavers and park sign removed.

6 pm – The existing wood pole was removed, and stock piled at the NW limit of the work area. The contractor began cleaning up and preparing to leave for the day.

Soil and Erosion Control:

None.

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the

sidewalk

Project Visitors:

Jim Petronoski

Alan Ko

Postings: 374.75 syd of sidewalk removed

476 syd of HMA and 476 syd of Pavement removed

1 wood pole

Brick pavers

Existing park sign

Materials:

Attachments:



City of Detroit

Inspector's Daily Report

11/17/2020 9:58 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Gravel Train Driver	5	10.00	1001 Western Star G/T	1	10.00
	Laborer	2	12.00	Semi		
	Operator	2	12.00	312 Kenworth G/T	1	10.00
	Superintendant	1	4.00	Semi (Major)		
				600 Kenworth G/T	1	10.00
				Semi		
				610 Kenworth G/T	1	10.00
				Semi		
				830 Peterbuilt G/T	1	10.00
				Semi		
				CAT 420 F Backhoe w/breaker	1	12.00
				CAT M318D Rubber Tire Exc	1	12.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Brick Planter Bed, Rem Contractor: Major Cement Co.	2047050	0020	PW-7017	0001	1.000	Ea	Plainview and Puritan intersection west to the end of the contract removal limits per Dwg C301	000	
Item Remarks: All areas for removal were inspected and approved by KS.									
_ Remove, Salvage, and Install Landscape R ocks Contractor: Major Cement Co.	2047050	0025	PW-7017	0001	1.000	Ea	Plainview and Puritan intersection west to the end of the contract removal limits per Dwg C301	000	
Item Remarks: All areas for removal were inspected and approved by KS.									
_ Utility Pole, Rem Contractor: Major Cement Co.	2047050	0035	PW-7017	0001	1.000	Ea	Plainview and Puritan intersection west to the end of the contract removal limits per Dwg C301	000	
Item Remarks: All areas for removal were inspected and approved by KS.									
HMA Surface, Rem Contractor: Major Cement Co.	5010005	0085	PW-7017	0001	476.000	Syd	Plainview and Puritan intersection west to the end of the contract removal limits per Dwg C301	000	
Item Remarks: All areas for removal were inspected and approved by KS.									



City of Detroit

Inspector's Daily Report

11/17/2020 9:58 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Pavt, Rem Contractor: Major Cement Co.	2040050	0010	PW-7017	0001	476.000	Syd	Plainview and Puritan intersection west to the end of the contract removal limits per Dwg C301	000	

Item Remarks: All areas for removal were inspected and approved by KS.

Sidewalk, Rem Contractor: Major Cement Co.	2040055	0015	PW-7017	0001	374.750	Syd	Plainview and Puritan intersection west to the end of the contract removal limits per Dwg C301	000	
---	---------	------	---------	------	---------	-----	---	-----	--

Item Remarks: All areas for removal were inspected and approved by KS.

Reviewed By: _____
(Signature)

(Date)