



City of Detroit

Inspector's Daily Report

11/17/2020 9:44 AM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 10/8/2020	Day of Week Thursday	Seq. No. 1	Import Date N/A	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name CAT Carly A Taylor				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By CAT, Carly A Taylor		Revised By		Revision Date	Revision No.
Temperatures Low: 45 ° F High: 72 ° F		Weather Mostly Sunny			

Comments

IDR completed on behalf of Kobi Smith.

Noon: Alpine Engineering (Surveying Services) arrived on site and began laying out and staking the site with curb boundaries, pavement, trees, signage, utilities, drinking fountains, curb wall and gradings according to contract drawings C402 and C501 for our initial flatwork. They were able to locate and utilize the existing benchmarks per described on the drawings listed above.

6pm: The surveyor completed marking and staking and prepared to depart for the evening.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Surveyor (Alpine Engineering)	1	6.00	Work Van GMC	1	6.00

Reviewed By: _____
(Signature)

(Date)