



City of Detroit

Inspector's Daily Report

11/17/2020 9:29 AM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 10/14/2020	Day of Week Wednesday	Seq. No. 1	Import Date N/A	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name CAT Carly A Taylor				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By CAT, Carly A Taylor		Revised By		Revision Date	Revision No.
Temperatures Low: 46 ° F High: 62 ° F		Weather Partly Sunny			

Comments

IDR completed on behalf of Kobi Smith.

7 am – Major Cement's crew arrived this morning and began forming the interior sides of the seat walls starting with the western structure. They're using new, clean plywood for their formwork above grade. Major maintains any disturbed subgrade surfaces by leveling the area then compacting the existing soil, sand & clay mixture.

Noon – The operators continued excavating 3.6' for the raised wall footing area for the most eastern seat wall area. Major is utilizing a mini excavator to perform this work. This work was performed following MDOT Spec section 206.03a and 206.03 2b. Silt fencing was installed around 2 trees north of the work site along with filter fabric installed in the catch basins on the west side of the property. These SESC protective measures were installed per MDOT spec section 208.03

6 pm – They continued the work throughout the day. The contractor began cleaning up and preparing to leave for the day.

Soil and Erosion Control:

Silt fencing installed around 2 trees north of the work site

Filter fabric installed in the catch basins

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:
Postings:

None

Materials:

Attachments:



City of Detroit

Inspector's Daily Report

11/17/2020 9:29 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Foreman	1	10.00	CAT 926 Front End Loader	1	10.50
	Laborer	8	10.00	F750 20 yd Dump Truck	1	10.00
	Operator	1	10.50	F750 Stake Truck	1	10.00
	Superintendent	1	2.00	Form Pickup	1	10.00
				Ingersoll-Rand Compactor	1	10.00
				Yanmar V10 55 Mini Excavator	1	10.50

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Ero Con, Inlet Protection, Sediment Trap	2080024	0045	PW-7017	0001	3.000	Ea	These structures are located on Puritan 60' east of Evergreen on the North and South curb line and just north of the centerline.	000	
Contractor: Major Cement Co.									
Item Remarks: These SESC materials were inspected and approved for installation by KS.									
Geotextile, Liner					3.00	Syd			
Erosion Control, Silt Fence	2080036	0050	PW-7017	0001	48.000	Ft	These silt fences are located around two existing trees along Grand River Ave, North of the project footprint.	000	
Contractor: Major Cement Co.									
Item Remarks: These SESC materials were inspected and approved for installation by KS.									
Silt Fence					48.00	Ft			

Reviewed By: _____
(Signature)

(Date)