



City of Detroit

Inspector's Daily Report

11/17/2020 9:21 AM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 10/15/2020	Day of Week Thursday	Seq. No. 1	Import Date N/A	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name CAT Carly A Taylor				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By CAT, Carly A Taylor		Revised By		Revision Date	Revision No.
Temperatures Low: 48 ° F High: 65 ° F		Weather Partly Sunny			

Comments

IDR completed on behalf of Kobi Smith.

7 am – Major Cement's crew arrived this morning and continued forming the interior sides of the seat walls starting with the western structure moving eastward through the other structures being built under this Parklet project. They're using new, clean plywood for their formwork above grade per grading plans on Dwg # C501. Major maintains any disturbed subgrade surfaces by leveling the area then compacting the existing soil, sand & clay mixture.

Noon – The operators completed excavations for the seat walls after exposing the water service valve box and locating the PVC electrical conduit line servicing the PLD street lighting which we will eventually tie into this service. Major is utilizing a mini excavator to perform this work. This work was performed following MDOT Spec section 206.03a and 206.03 2b.

6:30 pm – They continued the work throughout the day. The contractor began cleaning up and preparing to leave for the day.

Soil and Erosion Control:

Silt fencing installed around 2 trees north of the work site

Filter fabric installed in the catch basins

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:

Postings:

None

Materials:

Attachments:



City of Detroit

Inspector's Daily Report

11/17/2020 9:21 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Foreman	1	11.00	CAT 926 Front End Loader	1	11.50
	Laborer	8	11.00			
	Operator	1	11.50	F750 20 yd Dump Truck	1	11.00
	Superintendent	1	2.00	F750 Stake Truck	1	11.00
				Form Pickup	1	11.00
				Ingersoll-Rand Compactor	1	11.00
				Yanmar V10 55 Mini Excavator	1	11.50

Reviewed By: _____
(Signature)

(Date)