



City of Detroit

Inspector's Daily Report

12/1/2020 1:20 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 10/24/2020	Day of Week Saturday	Seq. No. 1	Import Date 12/1/2020	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 40 ° F High: 50 ° F		Weather Partly Cloudy			

Comments

7 am – Major Cement's crew arrived this morning and dewatered any water left in the trench for the screen wall footing preparations. The trench has been cleaned out, formed and ready for the concrete pour this morning.
 10 am—Major began placing concrete for the screen wall base footing using the S1-SM Footing Cement mix. I didn't have enough advanced notice to schedule the QA tester, yet QC from CTI was on site and performed our testing. The concrete was 58 degrees F, with 5.5% air and a 5" slump. Two cylinders were made and stored on site to set up.

Noon – Major completed the placement and began initial clean up of the site while the concrete begins to set up. Once the concrete sets up enough they can remove the 2x4's set in place for the key ways, clean off the baseplates and roughly finish the top of the pour. The crew finished the concrete, removed the forms and cleaned their tools and the site leading up to the 3 pm hour. This work was installed following MDOT Spec sections 701.03.D and 706.03 concrete and testing sections.

3:00 pm – The crew completed their work activities at this time. The contractor began cleaning up and preparing to leave for the day.

Soil and Erosion Control:

Silt fencing installed around 2 trees north of the work site

Filter fabric installed in the catch basins

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:

Postings:

None

Materials:

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Foreman Major	1	8.00	F750 Stake truck	1	8.00
	Laborers Major	4	8.00	w/trailer		
				Foreman Pickup	1	8.00

Reviewed By: _____
 (Signature)

 (Date)

Contract: .PW-7017

IDR: 10/24/2020, KS, 1

Page 1 of 1