



City of Detroit

Inspector's Daily Report

12/1/2020 1:31 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 10/26/2020	Day of Week Monday	Seq. No. 1	Import Date 12/1/2020	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 42 ° F High: 48 ° F		Weather Cloudy			

Comments

7 am – Rauhorn Electric's crew arrived this morning and began excavating 6' deep for their light pole bases at two locations on the site as well as completing the trench's in preparations to place concrete for the duct bank at the road crossing. They continued to install the schedule 80 3" pvc conduit runs. See plan details for the poles located at the western boundary and the other on the south side of the Parklet at the midpoint of the park.

3:00 pm – The electricians performed last minute adjustments and re-steel alignments on the cages in the Sona tubes.

4pm—Rauhorn began placing concrete for the duct bank first, then the light pole footings using the S1-SM Footing Cement mix. QC from CTI was on site and performed our testing. The concrete was 59 degrees F, with 5.8% air and a 5.5" slump. Two cylinders were made and stored on site to set up. Rauhorn finished the edges with a bullnose finish and a light broom finish. This work was installed following MDOT Spec sections 701.03.D and 706.03 concrete and testing sections.

5:30pm-- The crew completed their work activities at this time. The contractor began cleaning up and preparing to leave for the day.

Soil and Erosion Control:

Silt fencing installed around 2 trees north of the work site

Filter fabric installed in the catch basins

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:

Postings:

None

Materials:

Attachments:



City of Detroit

Inspector's Daily Report

12/1/2020 1:31 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Forman Rauhorn	1	10.00	RE John Deere 50G	1	10.00
	Laborer	1	10.00	Excav.		
	Operator Rauhorn	1	10.00	RE Work truck w/trailer	1	10.00

Reviewed By: _____
(Signature)

(Date)