



City of Detroit

Inspector's Daily Report

12/1/2020 1:47 PM

FieldManager 5.3c

Contract: **.PW-7017**, Hardscape park with raised concrete planters

IDR Date 10/28/2020	Day of Week Wednesday	Seq. No. 1	Import Date 12/1/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures ✓ Low: 40 ° F High: 54 ° F		Weather ✓ Cloudy			

Comments

7 am – Rauhorn Electric's crew arrived this morning and began to reroute the schedule 80 3" pvc conduit runs that had bollard obstructions which were laid out yesterday afternoon. They installed an additional 140 lf of conduit for the reroute. I expect them to bill Major for the additional conduit since the bollards weren't laid out prior too. Their conduit run was in conjunction with the routing that the drawings illustrated. They back filled their trenches with 21aa stone and compacted it in 12" lifts with the bucket of the mini excavator which was full of stone as well. They also proof rolled it with the tracks from the machine once they reached the grade elevation.

12 pm – The electricians installed the PLD/Edison Electrical Rack constructed from galvanized Unistrut, installed the disconnect, meter box, control box, photo control and wood pole fit up grounding rod following MDOT Spec sections 819.03 & 820.03 for accordance. The electrical service wasn't tied in or energized today.

5:30pm-- The crew completed their work activities at this time. The contractor began cleaning up and preparing to leave for the day.

Soil and Erosion Control:

Silt fencing installed around 2 trees north of the work site
Filter fabric installed in the catch basins

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:

Postings:

None

Materials:

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co. ✓	Forman Rauhorn	1	10.00	RE John Deere 50G	1	10.00
	Laborer	1	10.00	Excav.		
	Operator Rauhorn	1	10.00	RE Work truck w/trailer	1	10.00



City of Detroit

Inspector's Daily Report

12/1/2020 1:47 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ In-Ground Electric Power Box Contractor: Major Cement Co.	8197051	0530	PW-7017	0001	1.000	LS	Grand Parklet and second utility pole on the south side of the park next to Puritan st.	000	

Item Remarks: All materials and equipment were inspected and approved by KS.

_ Wood Pole, Fit Up, Metered Sec Elec Serv Contractor: Major Cement Co.	8197050	0520	PW-7017	0001	1.000	Ea	Grand Parklet and second utility pole on the south side of the park next to Puritan st.	000	
--	---------	------	---------	------	-------	----	---	-----	--

Item Remarks: All materials and equipment were inspected and approved by KS.

_ Wood Pole, Fit Up, Sec Cable Pole Contractor: Major Cement Co.	8197050	0525	PW-7017	0001	1.000	Ea	Grand Parklet and second utility pole on the south side of the park next to Puritan st.	000	
---	---------	------	---------	------	-------	----	---	-----	--

Item Remarks: All materials and equipment were inspected and approved by KS.

Reviewed By: **Michael Teachout**
Digitally signed by Michael Teachout
 DN: cn=Michael Teachout, c=US,
 o=WSP Michigan,
 email=Mike.Teachout@wsp.com
 Date: 2022.04.12 10:24:30 -0400
 (Signature)

(Date)