



City of Detroit

Inspector's Daily Report

12/14/2020 6:07 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 11/4/2020	Day of Week Wednesday	Seq. No. 1	Import Date 12/15/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 48 ° F High: 69 ° F		Weather Fair			

Comments

7 am – DVM Utilities arrived at the site today to perform structure adjustments on the 2 ATT manhole structures on site. They demolished the existing casting, lid and bricks. They removed them, cleaned the existing surface and began to rebuild the structure to the new T.O.P. elevation. These structures are located directly to the South of the new Grand Parklet signs location in the NE section of the job site.

1 pm – The contractor completed the rebuild of the western structure and began the rebuild of the eastern structure.

4:30 pm – DVM completed the second structure and began to clean up and demobilize.

Soil and Erosion Control:

Silt fencing installed around 2 trees north of the work site

Filter fabric installed in the catch basins

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:

Postings:

None

Materials:

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Foreman DVM	1	10.00	CAT Mini Excavator	1	10.00
	Laborer DVM	1	10.00	DVM		
	Operator DVM	1	10.00	Foreman Work truck	1	10.00
				DVM		

Reviewed By: Michael Teachout
(Signature)

Digitally signed by Michael Teachout
DN: cn=Michael Teachout, c=US,
o=WSP Michigan,
email=Mike.Teachout@wsp.com
Date: 2022.04.13 10:28:08 -04'00'

(Date)