



City of Detroit

Inspector's Daily Report

12/14/2020 8:33 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 11/18/2020	Day of Week Wednesday	Seq. No. 1	Import Date 12/15/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 26 ° F High: 42 ° F		Weather Fair			

Comments

7 am – Major Cement was back on site to continue their work. They began the day by removing the concrete blankets which have been protecting the new wood used to form the seat, transition and curb wall. There's been a lot of erosion into the trenches around the walls in the past weeks. The workers began clearing the soil from out of the trench in preparations to cast the bottom section of the wall footings in the upcoming days.

Noon -- They continued clearing the trenches and extending the formwork to fill the voids where soil eroded and they began installing the re-steel cages for the walls. They're installing the seat wall and transition wall re-steel during this time. The crew also tied the re-steel for the screen wall caisson's (sona tubes) and installed them, tied them off so they're ready to place concrete.

5 pm – Major completed their work for the day and began cleaning up prior to leaving the site for the day.

Soil and Erosion Control:

Silt fencing installed around 2 trees north of the work site

Filter fabric installed in the catch basins

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:

Postings:

None

Materials:

Attachments:



City of Detroit

Inspector's Daily Report

12/14/2020 8:33 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Foreman Major	1	10.00	CAT 926M Front Loader	1	10.00
	Laborers Major	8	10.00	F750 Stake truck w/trailer	1	10.00
	Operator Major	1	10.00	Foreman Pickup	1	10.00
				Yanmar V1055 Mini Excavator	1	10.00

Reviewed By: Michael Teachout
(Signature)

Digitally signed by Michael Teachout
DN: cn=Michael Teachout, c=US, o=WSP Michigan,
email=Mike.Teachout@wsp.com
Date: 2022.04.13 10:38:17 -0400

(Date)