



City of Detroit

Inspector's Daily Report

12/15/2020 12:03 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 11/20/2020	Day of Week Friday	Seq. No. 1	Import Date 12/22/2020	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 45 ° F High: 67 ° F		Weather Fair			

Comments

7 am – Major Cement returned to the site this morning. They finished aligning the sonatubes and re-steel for the Screen Wall pedestals. They are ready for concrete and they backfilled around them with the removed soil.
 Noon – The contractor began backfilling the cut outs for the curb, electrical crossings under the pavement removed and for the curb w/gutters with 21AA Stone. They graded all of the areas mentioned and began compacting them with a walk behind vibrator/compactor for the 6" base stone. The crew began drilling horizontally into the existing pavement preparing the road for the #4 – epoxy covered 9" lane ties. They drilled the holes, blew them out, injected epoxy caulk into the opening and twisted the dowels as they installed them to prevent any air pockets or voids.

5:30 pm – The contractor began cleaning up and departed from the site for the day.

Soil and Erosion Control:

Silt fencing installed around 2 trees north of the work site

Filter fabric installed in the catch basins

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:

Postings:

None

Materials:

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Foreman Major	1	10.50	CAT 926M Front	1	11.00
	Laborers Major	1	10.50	Loader		
	Operator Major	1	11.00	F750 Stake truck	1	10.50
				w/trailer		
				Foreman Pickup	1	10.50
				Yanmar V1055 Mini	1	11.00
				Excavator		



City of Detroit

Inspector's Daily Report

12/15/2020 12:03 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Aggregate Base, 6 inch Contractor: Major Cement Co.	3020016	0055	PW-7017	0001	71.700	Syd	Puritan Grand Parklet south road leading to Plainview at the intersection of Grand River and Evergreen.	000	

Item Remarks: All materials were inspected and approved for usage by KS.

Aggregate, 21AA

20.79 Ton

Reviewed By: _____
(Signature)

(Date)