



City of Detroit

Inspector's Daily Report

12/17/2020 2:07 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 11/25/2020	Day of Week Wednesday	Seq. No. 1	Import Date 12/22/2020	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 40 ° F High: 50 ° F		Weather Constant rain pm			

Comments

7 am – Major Cement returned to the site this morning. The writer confirmed the lane ties were properly spaced and cured. The stone base densities were performed a few days prior with the lowest reading being 95.2%. The formwork was set up per plans and details in accordance with Section 801 and 802 of the 2012 MDOT Spec and City of Detroit Standard Plan C-4384. The contractor matched the existing adjacent concrete surfaces and curbs as they placed the roadway, curb and curb with gutters on today.

8:50 am—The first of 4 mixers arrived with 11yds of the P1-DET wall mix design.

2nd truck: 11yds 3rd truck: 11yds 4th truck: 2yds

9:11 batch 10:27 batch 11:46 batch

9:46 arrival 11:12 arrival 12:22 arrival

9:48 discharging 11:17 discharging 12:27 discharging

10:05 complete 11:30 complete 12:45 complete

9:25 am—QC test 6.2% air 5.5" slump 44F ambient 60F concrete

3:30 pm –The crews ceased their work at the site for the day due to constant rain, cleaned up, and covered all of the seat walls and left for the day.

Soil and Erosion Control:

Silt fencing installed around 2 trees north of the work site

Filter fabric installed in the catch basins

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:

QC CTI Testing

Postings:

None

Materials:

Attachments:



City of Detroit

Inspector's Daily Report

12/17/2020 2:07 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Foreman Major	1	8.00	CAT 926M Front Loader	1	8.00
	Laborers Major	5	8.00	F750 Stake truck w/trailer	1	8.00
	Operator Major	1	8.00	Foreman Pickup	1	8.00
				Yanmar V1055 Mini Excavator	1	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Concrete Curb, Detail CD Contractor: Major Cement Co.	8027001	0125	PW-7017	0001	115.600	Ft	North side of Puritan ave from Plainview towards Evergreen.	000	
Item Remarks: All materials were inspected and approved by KS for installation.									
_ Curb and Gutter, Conc, DET C1, Modified Contractor: Major Cement Co.	8027001	0130	PW-7017	0001	84.500	Ft	South side of Puritan ave from Plainview towards Evergreen.	000	
Item Remarks: All materials were inspected and approved by KS for installation.									
Conc Base Cse, Nonreinf, 9 inch Contractor: Major Cement Co.	6020021	0115	PW-7017	0001	38.870	Syd	Two sections of pavement along the mainline of Puritan ave from Plainview towards Evergreen.	000	
Item Remarks: All materials were inspected and approved by KS for installation.									
Concrete, Grade P1							9.72 Cyd		
Curing Compound, Clear							1.55 Gal		
Curb Ramp Opening, Conc Contractor: Major Cement Co.	8030030	0135	PW-7017	0001	9.000	Ft	ADA curb ramp along the SE corner of the Parklet crossing Puritan along Plainview.	000	
Item Remarks: All materials were inspected and approved for installation by KS.									

Reviewed By: _____
(Signature)

(Date)