



City of Detroit

Inspector's Daily Report

12/23/2020 10:10 AM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 12/11/2020	Day of Week Friday	Seq. No. 1	Import Date 12/23/2020	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name ID Ian Duncan				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By ID, Ian Duncan		Revised By		Revision Date	Revision No.
Temperatures Low: ° F High: ° F		Weather			

Comments

This IDR is to post quantities unreported by the inspector on the original IDR

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ In-Ground Electric Power Box Contractor: Major Cement Co. Item Remarks: this item was originally posted in error	8197051	0530	PW-7017	0001	-1.000	LS	Grand Parklet landscape area	000	
_ Transition Wall Contractor: Major Cement Co. Item Remarks: posting reflects completion of this work. FFM	8157001	0305	PW-7017	0001	137.500	Ft	Grand Parklet landscape area	000	
_ Weathered Steel Screen Wall Contractor: Major Cement Co. Item Remarks: this posting is a partial payment representing labor and materials provided to place foundations and steel for screenwall	8157050	0460	PW-7017	0001	0.250	Ea	Grand Parklet	000	
Barr,TypeIII,HighInten,DbISided,Ltd Contractor: Major Cement Co.	8120012	0245	PW-7017	0001	10.000	Ea	Grand River and Puritan	000	
Barr,TypeIII,HighInten,DbISided,Ltd Contractor: Major Cement Co.	8120013	0250	PW-7017	0001	10.000	Ea	Grand River and Puritan	000	
Channelizing Device, 42 inch, Furn Contractor: Major Cement Co.	8120030	0260	PW-7017	0001	30.000	Ea	Grand River and Puritan	000	
Channelizing Device, 42 inch, Oper Contractor: Major Cement Co.	8120031	0265	PW-7017	0001	30.000	Ea	Grand River and Puritan	000	
Pedestrian Type II Barricade, Temp Contractor: Major Cement Co.	8120026	0255	PW-7017	0001	2.000	Ea	Grand River and Puritan	000	



City of Detroit

Inspector's Daily Report

12/23/2020 10:10 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Sign, Type B, Temp, Prismatic, Furn	8120350	0275	PW-7017	0001	344.000	Sft	Grand River and Puritan	000	
Contractor: Major Cement Co.									
Sign, Temporary, Prismatic						344.00	Sft		
Material Remarks: Vld and accepted for use									
Sign, Type B, Temp, Prismatic, Oper	8120351	0280	PW-7017	0001	344.000	Sft	Grand River and Puritan	000	
Contractor: Major Cement Co.									
Sign, Type B,Temp,Prismatic,Spec, Furn	8120352	0285	PW-7017	0001	88.000	Sft	Grand River and Puritan	000	
Contractor: Major Cement Co.									
Sign, Temporary, Prismatic, Special						88.00	Sft		
Material Remarks: Vld and accepted for use									
Sign, Type B,Temp,Prismatic,Spec, Oper	8120353	0290	PW-7017	0001	88.000	Sft	Grand River and Puritan	000	
Contractor: Major Cement Co.									

Reviewed By: _____
(Signature)

(Date)