



City of Detroit

Inspector's Daily Report

12/17/2020 5:43 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 12/11/2020	Day of Week Friday	Seq. No. 1	Import Date 12/22/2020	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 34 ° F High: 50 ° F		Weather Fair			

Comments

7 am – Major arrived at the work location and set up tools and equipment for the work planned on this day. The crew completed grinding down to smooth any rough edges on the concrete walls. They placed the remaining planter soil in the planter areas. They loaded out any extra spoils and shipped them from the site. They cleaned up all the forms and any other debris from the site in preparations to demobilize later today. They re-sand blasted two of the areas to reveal more aggregate on the mock up and sealed them towards the end of the day. They cleaned the road and set up barricades around the entire site leaving road access only from Plainview to the resident's house at the NW corner of Plainview.

5:30 pm – The crews ceased their work for the day, cleaned up, and left for the day.

Soil and Erosion Control:

Silt fencing installed around 2 trees north of the work site

Filter fabric installed in the catch basins

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:

Postings:

None

Materials:

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Foreman Major	1	8.00	CAT 926M Front Loader	1	8.00
	Laborers Major	5	8.00	F750 Stake truck w/trailer	1	8.00
	Operator Major	1	8.00	Foreman Pickup	1	8.00
				Yanmar V1055 Mini Excavator	1	8.00



City of Detroit

Inspector's Daily Report

12/17/2020 5:43 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Aggregate Base, Drainage Course Contractor: Major Cement Co. Item Remarks: All materials were inspected and approved for installation by KS.	3027021	0060	PW-7017	0001	4.290	Cyd	The bottom of the 3 tree planting areas.	000	
_ Geotextile, Separator Contractor: Major Cement Co. Item Remarks: All materials were inspected and approved for installation by KS.	8157010	0310	PW-7017	0001	2,783.000	Sft	The bottom of the 3 tree planting areas and courtyard area.	000	
_ Streetscape Grading Contractor: Major Cement Co. Item Remarks: All materials were inspected and approved for installation by KS.	2057021	0040	PW-7017	0001	168.330	Cyd	The bottom of the 3 tree planting areas and courtyard area.	000	

Reviewed By: _____
(Signature)

(Date)