



City of Detroit

Inspector's Daily Report

1/26/2021 11:56 AM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 1/14/2021	Day of Week Thursday	Seq. No. 1	Import Date 4/21/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 36 ° F High: 45 ° F		Weather Sunny			

Comments

7 am – Rauhorn Electric arrived at the work location and set up tools and equipment for the work planned on this day. RE continued to use an auger on the mini excavator to dig 6 additional bollard base openings @ 4' deep along the south side of the park working west to east. They completed connecting the rectangular plastic coated steel bollards to the circular re-steel cages above ground in preparation to cast them in concrete this afternoon.

2:50 pm – Truck # 1 arrived at the site with the foundation mix S1-SM.

Batched 2:18pm 2 yards

Arrived 2:50pm 5.5% air

Start 3:00pm 5" Slump

Finish 4:00pm 58 ° F concrete temp

Rauhorn cast concrete in the 13-1'x4' Sona tubes for the bollard bases inserting the re-steel cages and bollards into the openings. They set them at the proper finish elevations marked out by the surveyor, finished them and covered them with concrete blankets for curing purposes.

5:30 pm – The crews ceased their work for the day, cleaned up, and left for the day.

Soil and Erosion Control:

Silt fencing installed around 2 trees north of the work site

Filter fabric installed in the catch basins

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:

Postings:

None

Materials:

Attachments:



City of Detroit

Inspector's Daily Report

1/26/2021 11:56 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Electricians RE	1	10.00	Foreman Pickup	1	10.00
	Foreman/Oper RE	1	10.00	RE John Deere 50G	1	10.00
	Laborers RE	2	10.00	Excav.		
				RE Work truck w/trailer	1	10.00
				Volvo Dump truck	1	10.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Bollard, Collapsible Contractor: Major Cement Co.	8157050	0345	PW-7017	0001	4.000	Ea	These items are located and the Puritan Grand Parklet at the corner of Puritan and Grand River	000	

Item Remarks: All materials were inspected and approved for installation by KS. Pay 95% as Locks are still to be provided and keyed to the City's key code and reflective tape added to all of the bollards.

_ Bollard, Fixed Contractor: Major Cement Co.	8157050	0350	PW-7017	0001	9.000	Ea	These items are located and the Puritan Grand Parklet at the corner of Puritan and Grand River	000	
--	---------	------	---------	------	-------	----	--	-----	--

Item Remarks: All materials were inspected and approved for installation by KS. Pay 95% as Locks are still to be provided and keyed to the City's key code and reflective tape added to all of the bollards.

Reviewed By: _____
(Signature)

(Date)