



City of Detroit

Inspector's Daily Report

1/26/2021 12:04 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 1/18/2021	Day of Week Monday	Seq. No. 1	Import Date 4/21/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 33 ° F High: 38 ° F		Weather Partly Cloudy			

Comments

7 am – Rauhorn Electric arrived at the work location and set up tools and equipment for the work planned on this day. The workers removed the concrete blankets and stored them in their box truck. They removed the top 8" or so of the sona tube paper wrapping and installed the removal bollards in the four corners of the Parklet area. They began cleaning up and demobilizing equipment throughout the remainder of the day.

2:30 pm – The crews ceased their work for the day, cleaned up, and left for the day.

Soil and Erosion Control:

Silt fencing installed around 2 trees north of the work site

Filter fabric installed in the catch basins

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:

Postings:

None

Materials:

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Electricians RE	1	7.00	Foreman Pickup	1	7.00
	Foreman/Oper RE	1	7.00	RE John Deere 50G	1	7.00
	Laborers RE	3	7.00	Excav.		
				RE Work truck w/trailer	1	7.00
				Volvo Dump truck	1	7.00

Reviewed By: _____
(Signature)

(Date)