



City of Detroit

Inspector's Daily Report

4/24/2021 1:20 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 4/12/2021	Day of Week Monday	Seq. No. 1	Import Date 4/25/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 38 ° F High: 47 ° F		Weather Cloudy			

Comments

7 am – Major Cement returned to work on today. The crew began completing the control joints at 1/4" and the expansion joints widened to 1/2" in the seat walls and transition walls at the Puritan Parklet at the intersection of Grand River and Evergreen. They continued this work throughout the day. They installed expansion paper and then backer rod in the expansion joints once they completed their cuts and cleaned the joints. The other half of the crew began parging the wall surfaces filling in any honeycombing and imperfections.

5:30 pm – Major cleaned up the site and left for the day.

Soil and Erosion Control:

Silt fencing installed around 2 trees north of the work site

Filter fabric installed in the catch basins

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:

Postings:

None

Materials:

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Foreman (Major)	1	10.50	Ford dump truck	1	10.50
	Laborers (Major)	6	10.50	Foreman Pickup	1	10.50

Reviewed By: _____
(Signature)

(Date)