



City of Detroit

Inspector's Daily Report

4/24/2021 1:41 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 4/13/2021	Day of Week Tuesday	Seq. No. 1	Import Date 4/25/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 40 ° F High: 52 ° F		Weather Partly Cloudy			

Comments

7 am – Major continued parging the wall surfaces filling in any honeycombing and imperfections. They formed an 8'x8' area for the 2nd mockup. They formed the backside of 7" curb @25' along Puritan Ave. They prepped and installed 3-12" Sona tubes and installed the re-steel in them for the parklet sign to be installed on at a later date.

1 pm- The crew cast S1-SM mix concrete in the mockup, the sign piers and then the curb per MDOT specifications. They finished the concrete, then covered the mockup with visqueen, sprayed the curb with the specified white curing agent and protected the exposed concrete at the tops of the concrete piers cast today.

5:30 pm – Major cleaned up the site and left for the day.

Soil and Erosion Control:

Silt fencing installed around 2 trees north of the work site
Filter fabric installed in the catch basins

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:

Postings:

None

Materials:

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Foreman (Major)	1	10.50	Ford dump truck	1	10.50
	Laborers (Major)	6	10.50	Foreman Pickup	1	10.50
				Georgia Buggy	1	2.00



City of Detroit

Inspector's Daily Report

4/24/2021 1:41 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Concrete Curb, Detail CD Contractor: Major Cement Co.	8027001	0125	PW-7017	0001	25.000	Ft	Puritan Grand Parklet located at the SE corner of the Grand River and Evergreen intersection. Short section of curb towards the west end of Puritan ave, north side of the road.	000	

Item Remarks: All materials and prep work were inspected and approved for installation by KS.

Reviewed By: _____
(Signature)

(Date)