



City of Detroit

Inspector's Daily Report

4/28/2021 8:26 AM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 4/27/2021	Day of Week Tuesday	Seq. No. 1	Import Date 4/29/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 55 ° F High: 84 ° F		Weather Sunny			

Comments

7 am – Marc Dutton Irrigation company was on site today. They removed soil in each seat wall area where the water line penetrations are already sleeved with 2" PVC through the wall structure. They fed 1-1/2" plastic lines through the sleeves over to each tree planter areas.

1:30 pm – The crew cleaned up the site and left for the day.

Soil and Erosion Control:

Silt fencing installed around 2 trees north of the work site

Filter fabric installed in the catch basins

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:**Postings:**

None

Materials:**Attachments:****Contractors**

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Foreman Marc Dutton	1	6.00	Foreman Pickup	1	6.00
	Irrigation					
	Laborer MDI	1	6.00			

Reviewed By: _____
(Signature)

(Date)